

CONSTRUCTION & ENVIRONMENT MANAGEMENT PLAN

HALIFAX ROAD, PENISTONE

Rev I – 28TH APRIL 2022





1. Introduction
 - a. Site Details
 - b. Development Proposals
 - c. Sensitive considerations
 - d. Purpose of the CEMP
2. Construction Information
 - a. Construction Management Plan
 - i. Site Compound & Operative parking
 - ii. Construction Traffic
 - iii. Loading Areas
 - iv. Materials Storage
 - b. Sequencing of Work for site start
 - c. Measures to prevent mud, grit & dirt leaving site
 - d. Measures to control emissions of dust & dirt
 - e. Health and Safety on site
 - f. Network Rail Boundary
3. Availability of Statement
4. Working Hours
5. Appendix A: Construction Management Plan
6. Appendix B: Traffic Routing information
7. Appendix C: Site Compound Layout
8. Appendix D: Site Managers - Occupational Safety, Health & Environmental System
9. Appendix E: Barratt David Wilson Environmental Policy

1. INTRODUCTION

a. Site Details

The development area covers the vacant agricultural fields South of Halifax Road as outlined below:



b. Development Proposals

The site was recently granted a Full Planning Permission for a residential development of 400 residential houses. The development includes associated estate roads, parking areas, public open space and landscaping.

c. Sensitive Considerations

The table below lists a number of receptors which have been identified as being potentially sensitive to the works during the construction of the development due to their location and proximity to the site and access road.

Receptors	Location	Category	Level of Sensitivity
Well House Lane	South/East of Site	Residential Properties	Medium
Scout Dike	South of Site	Leisure	Low
Clayton Factory	West of Site	Industrial	Medium

Those listed as low priority are separated from the new site by vacant agricultural land and are of a category at low risk of disturbance by any noise created during the construction phase of the development.

Medium level relates to those at a closer level to the site activities. These properties are only classed as medium as they are not directly adjacent the construction works and their orientation shelters them from the impact of the prevailing wind reducing the potential impact upon them.

d. Purpose of the CEMP

This Construction Environmental Management Plan has been prepared in respect of condition 28 under application number 2020/0274.

It is a document that provides the details and broad principles to avoid, and effectively manage, potential adverse construction impacts upon the environment, and to ensure activities comply with relevant legislation, government and industry standards, codes of practice and best practice guidance. It details the environmental controls, mitigation measures and safety procedures that will need to be adopted during construction of the Proposed Development. It sets out roles and responsibilities for the management of these controls and safety procedures.

The relevant planning condition is as follows:

Condition 28

No development shall take place, including any works of demolition, until a Construction Method Statement has been submitted to, and approved in writing by, the Local Planning Authority. The approved statement shall be adhered to throughout the construction period. The statement shall provide for:

- i. The parking of vehicles of site operatives and visitors*
- ii. Means of access and routing for construction traffic*
- iii. Loading and unloading of plant and materials*
- iv. Storage of plant and materials used in constructing the development*
- v. Measures to prevent mud/debris being deposited on the public highway.*

Reason: In the interests of highway safety in accordance with Local Plan Policy T4..

2. CONSTRUCTION INFORMATION

a. Construction management plan

The proposed Construction Management Plan (CO-01) contained within Appendix A indicates our proposals for the build route of the site shown as Road Phasing. In addition, the following items are indicated on the plan and will be installed and managed for the duration of the work on site:

- Position of the main site compounds, car parking and Welfare facilities
- Access to the site compound and throughout site (permanent and temporary)
- Position of site storage and loading areas
- Wheel wash facilities (where applicable)

i. Site Compound & Operative parking

The site compounds with operative parking are to be located on the central POS area of the site with access directly off the main Spine Road. A plan of our standard main compound setup is contained within Appendix B.

A temporary compound will be used just off the Halifax Road entrance until the Spine Road is constructed to a point within the site to enable the semi-permanent compounds as shown in Appendix A to be reached. This will be approximately 18 weeks from the S184 having been issued. A Temporary access will be taken off Halifax road as indicated in Appendix A, this temporary access will be in use whilst the main site access is being constructed. Upon completion of the main site access into the development, the temporary access road will be closed. At no point will more than one access point with the public highway be in use to enter/exit the public highway. A smaller temporary compound will be placed adjacent the main access road with a link haul road between them. It is intended that the site will be built on two fronts, one from each compound and focussing on Barratt and David Wilson products. Operatives will be directed to access and exit the site via the A629 Halifax Road.

Site security gates will be positioned at a distance of 20m from Halifax road, in the first instance on the temporary access, once removed and the main entrance is operational the gates will be moved to the main entrance also at a distance of 20m from Halifax Road to allow for safe exit from the Highway should the site gates not yet be open.

ii. Construction Traffic

Prior to the Section 278 works and permanent site entrance from Halifax Road are complete, a temporary access/egress point off Halifax Road will be used. The temporary access/egress point will be tarmac to prevent debris being carried onto the existing highways. The temporary access will only be in use until works to the main access into the development are completed. Whilst the temporary access is operational, a TRO will be in place.

All construction traffic will access the site via the A629 Halifax Road onto the main spine road which is to be the first phase of development. Construction traffic will not access the site from Well House Lane due to how narrow that road is.

Once within the site construction traffic will be directed to the main compound and loading area via the Spine road and return via a one-way loop as shown in Appendix A.

Traffic returning up the spine road from site will be directed via the wheel wash facility to ensure wheels and chassis are clean before re-entering the public highway.

Construction traffic routes are attached in the appendix of this document and will be issued to all contractors and suppliers.

iii. Loading Areas

The main loading area for the site is to be located opposite the site compounds and will be accessed from both the spine road and a temporary haul road constructed to the West of the area. This area will allow any delivery vehicles and plant used to unload them to be fully off the main road during activities of loading/unloading plant and materials.

iv. Materials Storage

Material storage will be located directly behind the loading area away from the main spine road. Plant and other vehicles accessing the materials will be able to use the loading area as a self-contained section off the main spine road to ensure no congestion along that route.

b. Sequencing of Work for site start

i. Creation of site beachhead to facilitate site security fencing

Day 1

1. Site personnel cars will be parked on the land off Halifax Road
2. Approved highways TM signage design will be installed
3. An excavator, 20 security fencing panels, feet, clip's and 2 steel plates will be off loaded on Halifax Road - under the supervision of traffic control personnel
4. A porter loo will be delivered and placed on site - within the site boundary
5. The excavator will access site through the existing gateway- shown on the CEMP plan
6. The excavator will then remove any existing walls to the area of the temporary access - as shown on the CEMP plan
7. The excavator will then remove topsoil and any vegetation from the location of the temporary access route
8. Steel plates will be placed over any existing services to protect them from future traffic movements

9. 2 loads of hardcore will then be delivered and tipped into the area of stripped ground- within the temporary access route, this will be done under the supervision of traffic control personnel
10. The hardcore will be spread and laid, by the excavator to make a clean robust access road into the site
11. The access along with the excavator and lorry will be fenced with temporary Harris fencing panels

Day 2

1. The excavator will remove soil and vegetation from the temporary compound and loading area- identified on the execution plan
2. The soil will be stockpiled in an area to the side of the temporary compound
3. 10 loads of hardcore will be delivered onto site under the supervision of traffic control personnel
4. The excavator will place the hardcore for an onsite turning and delivery area
5. A further 20 loads of hardcore will be delivered directly onto site to complete the temporary compound delivery area
6. A temporary security fencing will be placed round the compound area.

Day 3

1. Site personnel cars can now be parked on site
2. A temporary welfare unit will be delivered
3. Delivery of site security panels will start to arrive at site - by articulated lorries 4 number
4. The permanent site security fencing will start to be placed
5. An area to the side of the temporary compound will be temporarily fenced to allow work to start on the main access road - junction
6. Materials needed to construct the main junction will be delivered through the temporary access route

It is expected that it will take 2 weeks to complete the security fencing to the site boundary- Once the security fencing is completed- works will start on the main spine road and follow the sequence of works identified within the execution plan.

For this work, our contractors will be contacted to inform them that construction vehicles should not use Wellhouse Lane to access the development.

ii. Creating the site entrance

1. Whilst on site our contractor undertaking the works to form the site entrance anticipate that works will take approximately 20 weeks.
2. There will be significant access and egress from Halifax Road via the temporary access, this will typically be 8 wheel wagons to deliver aggregates, concrete wagons, it will also include articulated vehicles for large pipes and manhole materials. Where possible rigid vehicles will be used in order to keep the number of articulated vehicles to a minimum.
3. In order to ensure that deliveries do not use Wellhouse Lane our contractor will be operating a warning system whereby the severest penalty will be that the supplier is removed from the supply chain for this

development and possibly others. It will be made abundantly clear on all purchase orders and all initial communication that Wellhouse Lane is not to be used for construction traffic.

4. A manned jetwash will be installed in the first instance at the site entrance to remove mud from the vehicles before they exit site, this can be supplemented by a road sweeper to assist with road cleaning if required.

c. Measures to prevent mud, grit & dirt leaving site

Construction access to the site will be via the A629 Halifax Road, therefore cleanliness of vehicles and plant travelling between the site and the main road is an important consideration.

This means that action needs to be taken to prevent mud or other debris from leaving the construction site and getting onto the highway. In this instance several measures are being implemented by the developer.

Firstly, road signage erected for the duration of the construction period will be placed either side of the site entrance. The signs will be standard construction warning signage reading 'Slippery Road' with 'Mud on the Road' sub plate.

An automatic wheel wash will be installed on the exit from the site compound and loading area so that vehicles leaving the site that require it can clean their tyres and chassis to wash off mud and debris before they exit. The location for this facility is indicated on the Construction Management Plan.

Lastly a road sweeper vehicle will be employed to visit site and clean the site roads each day to prevent a build-up of mud, grit and dirt. This will take place every afternoon prior to the close of site and will also be on call as necessary through each day should there be a need for its services. The site manager will monitor this situation as part of their daily duties and request measures as necessary.

Top soil is to be stripped and stored in safe areas within the site ready to be reused in gardens and landscape areas. Any surplus will be removed by specialist haulage vehicles in accordance with the above statement and will be kept to an absolute minimum. All vehicle loads being transported from site will be covered to reduce dust emissions.

The strip, remodeling and storage of all soil will be wholly retained within the site including the plant conducting the works ensuring minimal vehicular movement to and from the site.

Throughout the main construction of the site plant movements to and from the site will be minimal with most plant remaining on site for the duration of the program. Delivery vehicles and staff private vehicles will be restricted to the site compound area

therefore limiting their ability to transfer dirt from the main construction site to the Public Highway.

d. Measures to control emissions of dust & dirt

The site manager (to be appointed) will ultimately be responsible for dust suppression on the site. Roles and responsibilities are clearly defined within the Barratt Group Occupational Safety, Health & Environmental Management System. A copy of the roles and responsibilities of the Site Manager accompany this statement within Appendix C.

Also accompanying this report (Appendix D) is a brief Environmental Policy Statement outlining the group's vision on environmental issues.

Dust comprises particles typically in the size range 1-75 micrometres (μm) in aerodynamic diameter and is created through the action of crushing and abrasive forces on materials. The large dust particles fall out of the atmosphere quickly after initial release and therefore tend to be deposited in close proximity to the source of emissions. Dust therefore is unlikely to cause long-term or widespread change to local air quality; however, its deposition on property and cars can cause 'soiling' and discolouration. This may result in complaints of nuisance through amenity loss or perceived damage caused, which is usually temporary.

The smaller particles of dust (less than $10\mu\text{m}$ in aerodynamic diameter) are known as particulate matter (PM₁₀) and represent only a small proportion of total dust released; this includes a finer fraction, known as PM_{2.5} (with an aerodynamic diameter less than $2.5\mu\text{m}$). As these particles are at the smaller end of the size range of dust particles they remain suspended in the atmosphere for a longer period of time than the larger dust particles, and can therefore be transported by wind over a wider area. PM₁₀ and PM_{2.5} are small enough to be drawn into the lungs during breathing, which could have a potential impact on human health.

An assessment of the likely significant impacts on local air quality due to the generation and dispersion of dust and PM₁₀ during the construction phase has been undertaken using the available information for the Proposed Scheme, significant previous experience and professional judgement.

The assessment considers the risk of potential dust and PM₁₀ impacts from the following activities: demolition; earthworks; general construction activities and track-out. It takes into account the nature and scale of the activities undertaken for each source and the sensitivity of the area to an increase in dust and PM₁₀ levels to assign a level of risk. Risks are described in terms of there being a low, medium or high risk of dust impacts. Once the level of risk has been ascertained, then site specific mitigation proportionate to the level of risk is identified, and the significance of residual effects determined.

In addition to impacts on local air quality due to on-site construction activities, exhaust emissions from construction vehicles and plant may have an impact on local air quality adjacent to the routes used by these vehicles to access the Site and in the vicinity of the Site itself. Using a professional judgement on the number of vehicles and plant associated with the construction phase a qualitative assessment of their impact on local air quality has been undertaken by considering the following:

- The number and type of construction traffic and plant likely to be generated by this phase of the Proposed Scheme;
- The number and proximity of sensitive receptors to the Application Site and along the likely routes to be used by construction vehicles; and
- The likely duration of the construction phase and the nature of the construction activities undertaken.

Construction activities that have the potential to generate and/or re-suspend dust and PM10 include:

- Securing of the Site and the implementation of temporary fencing;
- Creation of internal access, haulage routes; parking and traffic measures;
- Creation of construction compounds;
- Site clearance, including vegetation and tree removal and removal of existing below ground services and structures;
- Earthworks and surface re-profiling/sub-base works to obtain required finished floor levels;
- Foundation construction (at this stage it is assumed that strip foundations would be required);
- Materials handling, storage, stockpiling, spillage and disposal;
- Movement of vehicles and construction traffic within the Site (including excavators and dumper trucks);
- Use of crushing and screening equipment/plant;
- Exhaust emissions from site plant, especially when used at the extremes of their capacity and during mechanical breakdown;
- Construction of buildings, roads and areas of hardstanding alongside fabrication processes;
- Internal and external finishing and refurbishment; and
- Site landscaping after completion.

The majority of the releases are likely to occur during the working week. However, for some potential release sources (e.g. exposed soil produced from significant earthwork activities) in the absence of dust control mitigation measures, dust generation has the potential to occur 24 hours per day over the period during which such activities are to take place.

The following three construction related activities have been assessed:

Earthworks and Remediation: As the site is over 10,000m² the potential for dust emissions is considered to be **large**.

Construction: The volume of buildings to be constructed on site is to be in the region of 25,000 – 75,000m³ therefore the potential for dust emissions is considered to be **medium**.

Trackout: The levels of traffic is relatively low in comparison with flows on surrounding roads. It is therefore considered that the potential dust emission magnitude is **small** for trackout.

Given there is currently no buildings on the site, no demolition activities are proposed.

ASSESSMENT OF THE SENSITIVITY OF THE STUDY AREA

It is known that the prevailing wind direction is from the west. Therefore, receptors located to east of the Application Site are more likely to be affected by dust and particulate matter emitted and re-suspended during the construction phase.

Under low wind speed conditions, it is likely that the majority of dust would be deposited in the area immediately surrounding the source. The majority of the surrounding area is comprised of residential to the South East with industrial to the North West and agricultural fields elsewhere. The residential area to the South is likely to be affected by trackout dust only due to the prevailing wind direction.

Taking the above into account the sensitivity of the area to changes in dust and PM10 has been derived for each of the construction activities considered. The results are shown in the Table below:

POTENTIAL IMPACT	SENSITIVITY OF SURROUNDING AREA		
	EARTHWORKS	CONSTRUCTION	TRACKOUT
Dust Soiling	Medium	Medium	Medium
Human Health	Low	Low	Low

RISK OF IMPACTS

The predicted dust emission magnitude has been combined with the defined sensitivity of the area to determine the risk of impacts during the construction phase, prior to mitigation. The table below provides a summary of the risk of dust impacts for the Proposed Scheme. The risk category identified for each construction activity has been used to determine the level of mitigation required.

POTENTIAL IMPACT	RISK		
	EARTHWORKS	CONSTRUCTION	TRACKOUT
Dust Soiling	High Risk	Medium Risk	Low Risk
Human Health	Low Risk	Low Risk	Low Risk

CONSTRUCTION VEHICLES AND PLANT

The greatest impact on air quality due to emissions from vehicles and plant associated with the construction phase will be in the areas immediately adjacent to the Site access. Construction traffic will access the site from the North via Halifax Road. Due to the size of the Site, it is considered likely that the construction traffic will be low in comparison to the existing traffic flows on these roads.

Based on the current local air quality in the area, the proximity of sensitive receptors to the roads likely to be used by construction vehicles, and the numbers of construction vehicles and plant that will be used, the impacts are therefore considered to be of **negligible** significance. Therefore, the resultant potential effect is **not significant**.

MEASURES ADOPTED WITHIN THE CEMP

The construction works will include various site clearance and construction activities, which all have the potential to generate particulate emissions arising from dust.

The main sources of particulate emissions during construction activities include:

- Haulage routes, vehicles and construction traffic;
- Materials handling, storage, stockpiling, spillage and disposal;
- Exhaust emissions from site plant, especially when used at the extremes of their capacity and during mechanical breakdown;
- Site preparation and restoration after completion;
- Construction and fabrication processes; and
- Internal and external finishing and refurbishment.

A number of mitigation methods will be implemented to minimise the nuisance and impact arising from dust produced during construction. These include;

General Communication

- The name and contact details of person(s) accountable for air quality and dust issues should be displayed on the site boundary. This may be the environment manager/engineer or the site manager. The head or regional office contact information should also be displayed.
- Display the head or regional office contact information.

Site Management

- All dust and air quality complaints should be recorded and causes identified. Appropriate remedial action should be taken in a timely manner with a record

kept of actions taken including of any additional measures put in-place to avoid reoccurrence.

- The complaints log should be made available to the local authority on request.
- Any exceptional incidents that cause dust and/or air emissions, either on- or off- site should be recorded, and then the action taken to resolve the situation recorded in the log book.

Monitoring

- Regular site inspections to monitor compliance with the DMP should be carried out, inspection results recorded, and an inspection log made available to the local authority when asked.
- The frequency of site inspections should be increased when activities with a high potential to produce dust are being carried out and during prolonged dry or windy conditions.

Preparing and Maintaining the Site

- Plan the site layout so that machinery and dust causing activities are located away from receptors, as far as is practicable.
- Where practicable, erect solid screens or barriers around dusty activities or the site boundary that are at least as high as any stockpiles on site.
- Where practicable, fully enclose site or specific operations where there is a high potential for dust production and the Site is active for an extensive period.
- Avoid Site runoff of water or mud.
- Keep Site fencing, barriers and scaffolding clean using wet methods.
- Remove materials that have a potential to produce dust from Site as soon as possible, unless being re-used on Site. If they are being re-used on-Site cover appropriately.
- Where practicable, cover, seed or fence stockpiles to prevent wind whipping.

Operating Vehicle/Machinery and Sustainable Travel

- Ensure all vehicle operators switch off engines when stationary - no idling vehicles.
- Avoid the use of diesel or petrol powered generators and use mains electricity or battery powered equipment where practicable.
- A Construction Logistics Plan should be produced to manage the sustainable delivery of goods and materials.

Operations

- Only use cutting, grinding or sawing equipment fitted or in conjunction with suitable dust suppression techniques such as water sprays or local extraction, e.g. suitable local exhaust ventilation systems.

- Ensure an adequate water supply on the Site for effective dust/particulate matter suppression/mitigation, using non-potable water where possible and appropriate.
- Use enclosed chutes and conveyors and covered skips.
- Minimise drop heights from conveyors, loading shovels, hoppers and other loading or handling equipment and use fine water sprays on such equipment wherever appropriate.
- Ensure equipment is readily available on site to clean any dry spillages, and clean up spillages as soon as reasonably practicable after the event using wet cleaning methods.

Waste Management

- Avoid bonfires and burning of waste materials.

Measures Specific to Earthworks

- Re-vegetate earthworks and exposed areas/soil stockpiles to stabilise surfaces as soon as practicable.
- Only remove the cover in small areas during work and not all at once.

Measures Specific to Construction

- Avoid scabbling (roughing of concrete surfaces)
- Ensure sand and other aggregates are stored in bunded areas and are not allowed to dry out, unless this is required for a particular process, in which case ensure that appropriate additional control measures are in place.
- Ensure bulk cement and other fine powder materials are delivered in enclosed tankers and stored in silos with suitable emission control systems to prevent escape of material and overfilling during delivery.
- For smaller supplies of fine powder materials ensure bags are sealed after use and stored appropriately to prevent dust.

Measures Specific to Trackout

- Use water assisted dusters sweeper(s) on the access and local roads, to remove, as necessary, any material tracked out of the site.
- Avoid dry sweeping of large areas.
- Ensure vehicles entering/leaving site are covered to prevent escape of materials during transport.
- Record all inspections of haul routes and any subsequent action in a site logbook.
- Implement a wheel washing system.

e. Health and safety on-site

Barriers, platforms and hoarding will be erected, adapted and maintained throughout the construction phase to completely segregate the public from construction activity.

The solid hoarding will be installed around the perimeter of the site at ground level and remain throughout the construction phase.

The contractor will ensure that the contractor's name and contact details, including a telephone number for complaints, are clearly displayed on the Site hoarding in at least two locations. Persons with the appropriate authority to act to resolve any problems that may occur will attend the telephone line during all operational hours.

The local authority will be notified of this telephone number prior to the commencement of works.

f. Network Rail Boundary

At the time of issuing this report an initial site meeting between Barratt David Wilson representatives and Network Rails Asset Manager (Daryl Carrick; Darryl.Carrick@networkrail.co.uk) was conducted on 27/09/2021. Measures to safeguard the adjacent railway line were discussed and will be formalised via a scope of works and estimate from Network Rail. The area adjacent the railway is not included within the immediate phases of the site start but it is agreed that the boundary will be secured by the developer with 1.8m high site secure heras fencing.

Before construction starts in this area further details are to be reviewed by Network Rail, including but not limited to:

- Heras Fencing Location and spec
- Vehicle barriers to private drives facing boundary
- Method statements and risk assessments for plot construction along the boundary
- Proposed Levels
- Crane plan for roof truss installation

3. AVAILABILITY OF CEMP

This information will be made available to the public upon request to the Barratt Homes Head Office and also within the site manager's compound on site throughout the duration of the development. The construction management plan will be displayed in poster format at large scale within the site compound area so that it is visible by all visitors on first arrival to site and will be used as part of the onsite induction to all operatives working within the site.

4. Working Hours


The normal working hours within the Site shall be Monday to Friday between 8.00a.m. and 6.00p.m. and Saturday between 8.00 a.m. and 2.00 p.m. with no working on Sunday or public holidays.

Exceptionally, consent for work outside these hours may be given after any necessary consultation. 14 days' notice is required from the contractor to the L.A Noise levels scheduled for periods outside the normal working hours will only be permitted when consent has been given to exceptional working by the local authority.

APPENDIX A











Construction Management Plan Halifax Road, Penistone

Scale @ 1:1000
0 5m 10m










Temporary Access points to facilitate Section 278 works and early infrastructure

Main Key


- | | |
|--|--|
|  Temporary Compound |  Materials & Plant Loading Area |
|  Semi-permanent Compound |  Materials & Plant Storage Area |
|  Sales centre, show homes and parking |  Automatic Wheel Wash |
|  Network Rail Boundary |  Construction Traffic Direction |
|  Wheel Washing Facility |  Site Security Gates |

Road Phasing Key


- | |
|---|
|  Phase 1 |
|  Phase 2 |
|  Phase 3 |
|  Phase 4 |
|  Phase 5 |
|  Phase 6 |




Location Plan
1:2500




Plan on Proposed Temporary Site Access
1:2500




Swept Path
(Rigid Vehicle Left Turn in/Right Turn out)
1:2500



Swept Path
(Articulated Vehicle Left Turn in/Right Turn out)
1:2500





TYPICAL SECTION THROUGH TEMPORARY ACCESS ROAD
1:250




DETAIL 1
1:250

Barratt Yorkshire West Project Name	
Well House Lane, Penistone	
Drawing Title	
Temporary Site Access Proposals	
No. 4619-C-010-26	Date: 18.01.22
Design: [Signature]	Check: [Signature]
Drawn: [Signature]	Approved: [Signature]


Geo Structures
 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, 38, 39, 40, 41, 42, 43, 44, 45, 46, 47, 48, 49, 50, 51, 52, 53, 54, 55, 56, 57, 58, 59, 60, 61, 62, 63, 64, 65, 66, 67, 68, 69, 70, 71, 72, 73, 74, 75, 76, 77, 78, 79, 80, 81, 82, 83, 84, 85, 86, 87, 88, 89, 90, 91, 92, 93, 94, 95, 96, 97, 98, 99, 100, 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 111, 112, 113, 114, 115, 116, 117, 118, 119, 120, 121, 122, 123, 124, 125, 126, 127, 128, 129, 130, 131, 132, 133, 134, 135, 136, 137, 138, 139, 140, 141, 142, 143, 144, 145, 146, 147, 148, 149, 150, 151, 152, 153, 154, 155, 156, 157, 158, 159, 160, 161, 162, 163, 164, 165, 166, 167, 168, 169, 170, 171, 172, 173, 174, 175, 176, 177, 178, 179, 180, 181, 182, 183, 184, 185, 186, 187, 188, 189, 190, 191, 192, 193, 194, 195, 196, 197, 198, 199, 200, 201, 202, 203, 204, 205, 206, 207, 208, 209, 210, 211, 212, 213, 214, 215, 216, 217, 218, 219, 220, 221, 222, 223, 224, 225, 226, 227, 228, 229, 230, 231, 232, 233, 234, 235, 236, 237, 238, 239, 240, 241, 242, 243, 244, 245, 246, 247, 248, 249, 250, 251, 252, 253, 254, 255, 256, 257, 258, 259, 260, 261, 262, 263, 264, 265, 266, 267, 268, 269, 270, 271, 272, 273, 274, 275, 276, 277, 278, 279, 280, 281, 282, 283, 284, 285, 286, 287, 288, 289, 290, 291, 292, 293, 294, 295, 296, 297, 298, 299, 300, 301, 302, 303, 304, 305, 306, 307, 308, 309, 310, 311, 312, 313, 314, 315, 316, 317, 318, 319, 320, 321, 322, 323, 324, 325, 326, 327, 328, 329, 330, 331, 332, 333, 334, 335, 336, 337, 338, 339, 340, 341, 342, 343, 344, 345, 346, 347, 348, 349, 350, 351, 352, 353, 354, 355, 356, 357, 358, 359, 360, 361, 362, 363, 364, 365, 366, 367, 368, 369, 370, 371, 372, 373, 374, 375, 376, 377, 378, 379, 380, 381, 382, 383, 384, 385, 386, 387, 388, 389, 390, 391, 392, 393, 394, 395, 396, 397, 398, 399, 400, 401, 402, 403, 404, 405, 406, 407, 408, 409, 410, 411, 412, 413, 414, 415, 416, 417, 418, 419, 420, 421, 422, 423, 424, 425, 426, 427, 428, 429, 430, 431, 432, 433, 434, 435, 436, 437, 438, 439, 440, 441, 442, 443, 444, 445, 446, 447, 448, 449, 450, 451, 452, 453, 454, 455, 456, 457, 458, 459, 460, 461, 462, 463, 464, 465, 466, 467, 468, 469, 470, 471, 472, 473, 474, 475, 476, 477, 478, 479, 480, 481, 482, 483, 484, 485, 486, 487, 488, 489, 490, 491, 492, 493, 494, 495, 496, 497, 498, 499, 500, 501, 502, 503, 504, 505, 506, 507, 508, 509, 510, 511, 512, 513, 514, 515, 516, 517, 518, 519, 520, 521, 522, 523, 524, 525, 526, 527, 528, 529, 530, 531, 532, 533, 534, 535, 536, 537, 538, 539, 540, 541, 542, 543, 544, 545, 546, 547, 548, 549, 550, 551, 552, 553, 554, 555, 556, 557, 558, 559, 560, 561, 562, 563, 564, 565, 566, 567, 568, 569, 570, 571, 572, 573, 574, 575, 576, 577, 578, 579, 580, 581, 582, 583, 584, 585, 586, 587, 588, 589, 590, 591, 592, 593, 594, 595, 596, 597, 598, 599, 600, 601, 602, 603, 604, 605, 606, 607, 608, 609, 610, 611, 612, 613, 614, 615, 616, 617, 618, 619, 620, 621, 622, 623, 624, 625, 626, 627, 628, 629, 630, 631, 632, 633, 634, 635, 636, 637, 638, 639, 640, 641, 642, 643, 644, 645, 646, 647, 648, 649, 650, 651, 652, 653, 654, 655, 656, 657, 658, 659, 660, 661, 662, 663, 664, 665, 666, 667, 668, 669, 670, 671, 672, 673, 674, 675, 676, 677, 678, 679, 680, 681, 682, 683, 684, 685, 686, 687, 688, 689, 690, 691, 692, 693, 694, 695, 696, 697, 698, 699, 700, 701, 702, 703, 704, 705, 706, 707, 708, 709, 710, 711, 712, 713, 714, 715, 716, 717, 718, 719, 720, 721, 722, 723, 724, 725, 726, 727, 728, 729, 730, 731, 732, 733, 734, 735, 736, 737, 738, 739, 740, 741, 742, 743, 744, 745, 746, 747, 748, 749, 750, 751, 752, 753, 754, 755, 756, 757, 758, 759, 760, 761, 762, 763, 764, 765, 766, 767, 768, 769, 770, 771, 772, 773, 774, 775, 776, 777, 778, 779, 780, 781, 782, 783, 784, 785, 786, 787, 788, 789, 790, 791, 792, 793, 794, 795, 796, 797, 798, 799, 800, 801, 802, 803, 804, 805, 806, 807, 808, 809, 810, 811, 812, 813, 814, 815, 816, 817, 818, 819, 820, 821, 822, 823, 824, 825, 826, 827, 828, 829, 830, 831, 832, 833, 834, 835, 836, 837, 838, 839, 840, 841, 842, 843, 844, 845, 846, 847, 848, 849, 850, 851, 852, 853, 854, 855, 856, 857, 858, 859, 860, 861, 862, 863, 864, 865, 866, 867, 868, 869, 870, 871, 872, 873, 874, 875, 876, 877, 878, 879, 880, 881, 882, 883, 884, 885, 886, 887, 888, 889, 890, 891, 892, 893, 894, 895, 896, 897, 898, 899, 900, 901, 902, 903, 904, 905, 906, 907, 908, 909, 910, 911, 912, 913, 914, 915, 916, 917, 918, 919, 920, 921, 922, 923, 924, 925, 926, 927, 928, 929, 930, 931, 932, 933, 934, 935, 936, 937, 938, 939, 940, 941, 942, 943, 944, 945, 946, 947, 948, 949, 950, 951, 952, 953, 954, 955, 956, 957, 958, 959, 960, 961, 962, 963, 964, 965, 966, 967, 968, 969, 970, 971, 972, 973, 974, 975, 976, 977, 978, 979, 980, 981, 982, 983, 984, 985, 986, 987, 988, 989, 990, 991, 992, 993, 994, 995, 996, 997, 998, 999, 1000.



Rigid Vehicle



Articulated Vehicle



Geo Structures Civils
 North East & Yorkshire:
 Aske Skipton Rd, Skipton,
 North Yorkshire, DL10 5HG
 T: 01748 899015
 F: 01565 740263
 North West & Midlands:
 Cheltenham House,
 Totton Street, Knitford,
 Cheshire, WA16 6AG
 T: 01565 725537
 F: 01565 740263

Rev	Description	By	Date
Scale			
1:500 @ A3		11.04.22	


Client:	Barratt Yorkshire West
Project Title:	Well House Lane, Penistone

Drawing Title:	Site Compound Swept Path	
Drawing No	Revision	Status
4619-C-D10-27	0	Approval

APPENDIX B



APPENDIX C



OPTION 1
STANDARD COMPOUND
<50 LC / YEAR

FOF

APPENDIX D

Site Managers/Project Managers shall:

1. Be responsible for the implementation of the Health and Safety, Environmental Policies and the Occupational Safety, Health and Environmental Management System (OSHEMS) on the development and for monitoring performance standards.
2. Have an understanding of Safety, Health and Environmental (SHE) Law, in particular the Management of Health and Safety at Work Regulations and, Construction Design and Management Regulations. Ensure that where necessary the requirements of SHE legislation are applied to developments.
3. Ensure that the Construction Phase Safety, Health and Environmental Plan is implemented on site and that it is updated where required.
4. Ensure Method Statements and/or Risk Assessments for all work activities are in place and are appropriate prior to work commencing. Monitor site activities in accordance with the agreed safe system of work.
5. Ensure suitable and sufficient welfare facilities are provided and that they are maintained at least daily.
6. Ensure any new persons arriving on site, including Sales team members are instructed in accordance with the site SHE induction.
7. Maintain appropriate SHE records on site.
8. Ensure that the Traffic Management Plan and Fire Plan are appropriate to the level of risk and that necessary control measures are in place for identified hazards.
9. Attend regular meetings with the Sales team as required.
10. Provide subcontractors with suitable supervision where appropriate.
11. Ensure that suitable PPE is worn.
12. Ensure that all machinery and plant, including power and hand tools, are inspected, they are in good condition and that any defects are reported.
13. Ensure that emergency escape routes and fire control measures are maintained on site.
14. Ensure that adequate first aid facilities are provided and available.
15. Co-operate with the SHE Managers and act on their recommendations.
16. Accompany Enforcement Authorities on site visits and act appropriately upon any recommendations. Inform the Contracts Manager of any visits and take necessary action if any issues are raised.
17. Ensure that statutory notices are displayed, and that statutory registers are being maintained up to date.
18. Ensure COSHH assessments are in place for all hazardous substances.
19. Ensure SHE inspections of projects are undertaken.
20. Ensure that all identified hazards or unsafe practices are dealt with and records maintained of action taken.
21. Provide/ensure SHE briefings are being undertaken.
22. Wear the correct PPE on site visits and actively promote a positive SHE culture.

ENVIRONMENTAL POLICY STATEMENT

Safeguarding the Environment



Introduction

This is the Environmental Policy of Barratt Developments PLC (the Group).

The policy reflects the Group's commitment to the environment and has been approved by our Board. The policy is communicated to all our employees, is displayed at all work locations and is made available through our website, to the public.

Objectives

The aims of our policy are to:

Identify and minimise the risks to the environment from the Group's activities.

Comply with current environmental legislation and act in anticipation of future requirements.

Set targets to deliver continuous improvement in the management of environmental issues across the Group.

Policy


To achieve these objectives the group is committed to seeking to:

- Prevent pollution, reduce waste and to ensure the efficient use of materials, energy and water.
- Use sustainable, reusable or recyclable products.
- Ensure that all wastes, particularly hazardous or contaminated wastes are tested, transported and disposed of in an environmentally acceptable manner, in accordance with statutory duty of care requirements.

- Minimise noise levels, traffic movements, emission of pollutants and disturbance to the public and local ecosystems, wildlife habitats and preserve heritage.
- Review its activities and identify issues, which could have a significant impact on the environment.
- Minimise risks of environmental incidents through the formulation and adoption of appropriate risk management procedures and, in conjunction with the appropriate authorities, to maintain an emergency response capability to deal with accidental pollution.
- Engage with our supply-chain to ensure compliance with this policy.
- Provide the necessary awareness and training to enable staff at all levels to understand and contribute to the implementation of this policy.
- Ensure each development has a robust plan in place for the management of waste, from inception through the duration of its construction.

This policy statement outlines the Group's commitment to minimising the adverse environmental impact from our operations.

David Thomas, Chief Executive
20th July 2016



BARRATT
DEVELOPMENTS PLC