

|                                                                                                                 |                                                                                    |
|-----------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------|
| <b>Construction Method Statement For:<br/>Site setup, Traffic Management and<br/>Neighbourhood Safeguarding</b> |  |
|                                                                                                                 | <b>Page Number: 1 of 1</b>                                                         |
| <b>Development at: Bellwood Crescent, Hoyland, Barnsley</b>                                                     | <b>Issue Date: November 2017</b>                                                   |

This method statement has been written in conjunction with the site Health & Safety and Traffic Management Plan Drawing

|                                                                                                                                                                                                                                                                                                                                 |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>The parking of vehicles of site operatives and visitors:</b>                                                                                                                                                                                                                                                                 |
| <p>Site parking is to be allocated on site as per the Health, Safety and Traffic Management Plan. Additional parking will be by use of the new access road, all operatives and visitors will be informed that they are not to park on Bellwood Crescent and will be told to immediately remove their vehicle if they do so.</p> |

|                                                                                                                                                                                                                                                                                                                                       |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Means of access for construction traffic:</b>                                                                                                                                                                                                                                                                                      |
| <p>All deliveries will enter the site from Clough Fields Road, on to the first part of Bellwood Crescent, no deliveries will be permitted to enter or leave the site from the second entrance on Bellwood Crescent. This information will be communicated with suppliers at the early stages and to operatives on site induction.</p> |

|                                                                                                                                                                                            |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Loading and unloading of plant and materials</b>                                                                                                                                        |
| <p>Once the new access road 'Bellwood Court' has been constructed all unloading will be undertaken on the new road only. And will only be undertaken from 8AM to 6PM Monday to Friday.</p> |

|                                                                                                                                                                                                                                                                                                                                                                |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Storage of plant and materials used in constructing the development</b>                                                                                                                                                                                                                                                                                     |
| <p>As per the attached health and safety plan, allocated areas will be allowed for safe storage of plant and materials which will help allocate separate parking for site vehicles as shown as vehicle blocks, this should then minimise the spread of materials, which can make an unsafe site with no parking for vehicles due to limited managed space.</p> |

|                                                                                                                                                                                                                                                                                                                                                                                     |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>The erection and maintenance of security hoarding including decorative displays and facilities for public viewing:</b>                                                                                                                                                                                                                                                           |
| <p>Temporary 'Heras' security fencing will be erected at all open site boundaries and to the site trees as per the tree protection plan, daily recorded inspections will be undertaken to ensure any damages are rectified. Safety signs will be placed on the site entrance gates, while a site marketing sign will be placed on the security fencing facing Skiers View Road.</p> |

|                                                                                                                                                                                                                                                                                                                                                                                                                                        |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Wheel washing facilities</b>                                                                                                                                                                                                                                                                                                                                                                                                        |
| <p>Please see traffic management plan, which shows the area of wheel washing to be complete on site available prior to the road being complete, once the road is complete all deliveries will be complete from the tarmac surface, wheel washing will be still present if required.</p> <p>While large excavations with materials taken off site are undertaken, we will also commission the use of a road sweeper, when required.</p> |

|                                                                                                                                                                                                                                                                                                                                                                                |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Measures to control the emission of dust/dirt and noise during construction.</b>                                                                                                                                                                                                                                                                                            |
| <p>Site security fencing close to boundaries will be erected as shown on the health and safety TM plan, this will be covered with debris netting to prevent dust and dirt leaving the site.</p> <p>Our site hours will be 8AM to 5PM Monday to Friday with few Saturday mornings, noise will be kept to a minimum other than the generally day to day running of the site.</p> |