

Reference: Title: FULL RA'S

Revision: 00 Date Issued: Issued By:

Control measures for the works are set-out in the accompanying and complementary method statement, ECC Report Ref xxxxx/ xxx/xxxx / REV 0 – xx xx xx which is to be read in conjunction with these risk assessments

PROJECT RISK ASSESSMENT (RA 26)		WORK ACTIVITY: WORKING NEAR UNDERGROUND SERVICES	
SITE: WAKEFIELD ROAD, SMITHIES.		PROJECT NO: 228	
<b>PART 1 RISK ASSESSMENT</b>			
<b>MAIN HAZARDS ARE:-</b> DAMAGE TO PROCESS EQUIPMENT/PLANTS. DAMAGE TO INFRASTRUCTURE TRENCH COLLAPSE. INGRESS OF WATER. CROSS CONTAMINATION		<b>PERSONS/PROPERTY EXPOSED ARE:-</b> OPERATIVES/GROUND WORKERS	
<u>ASSESSMENT OF RAW RISK</u>		Severity 4	x Likelihood 4 = Risk 16
<b>CONTROL MEASURES REQUIRED:-</b> FOLLOW MS WHEN CARRYING OUT EARTHWORKS. MS EARTHWORKS CHECK LIST TO BE COMPLETED BY THE SITE MANAGER. SITE MANAGER TO INFORM ALL OPERATIVES ON SITE OF ANY LIVE SERVICES AND TOOLBOX TALK TO BE UNDERTAKEN (IF REQUIRED). ALL WORKS TO CEASE IF SITE MANAGER DEEMS NECESSARY IF UNSURE OF SERVICE STATUS OR NO WRITTEN CONFIRMATION. CONSIDERATION TO BE GIVEN TO LOCATION OF SERVICES (BOTH ABOVE AND BELOW GROUND) WORK TO AND FOLLOW PERMIT TO DIG (PERMIT TO DIG REQUIRED FOR ALL BREAKING GROUND WORKS). COMPLIANCE WITH HSE REGULATIONS HSG47. CHECK SERVICE PLANS AND ISOLATION / DISCONNECTION CERTS PRIOR TO CARRYING OUT WORKS. PROVIDE PROECTION TO UNDERGROUND SERVICES AND ANY ASSOCIATED EASEMENT USING FENCING  <b>NO BREAKING GROUND WORKS TO COMMENCE UNTIL PERMIT TO DIG HAS BEEN ISSUED, AREA CAT SCANNED AND SERVICE RECORDS PROVIDED / CHECKED.</b>		<u>PPE:- (tick if required)</u> Safety helmets ✓ Hi-Vis Jackets ✓ Safety footwear ✓ Eye protection ✓ Dust masks <input type="checkbox"/> Ear plugs <input type="checkbox"/> Ear muffs <input type="checkbox"/> Gloves ✓ Protective overalls <input type="checkbox"/> Gauntlets <input type="checkbox"/> Harnesses <input type="checkbox"/> Breathing apparatus <input type="checkbox"/>	
<b>PART 2 SITE SPECIFIC ASSESSMENT</b>			
<u>ADDITIONAL SPECIFIC HAZARDS IDENTIFIED ARE:-</u>		<u>ADDITIONAL PERSONS/PROPERTY EXPOSED ARE:-</u>	
<u>MAX No OF PEOPLE INVOLVED IN THE ACTIVITY:-</u> All Personnel on site		<u>FREQUENCY AND DURATION OF ACTIVITY:-</u> Duration of the current project and works.	
<u>ADDITIONAL CONTROL MEASURES REQUIRED:-</u>		<u>LIST EXTRA PPE:-</u>	
<u>ASSESSMENT OF RESIDUAL RISK</u>		Severity 4	x Likelihood 2 = Risk 8
PREPARED BY: ECC		DATE: 13/02/2025	
RECEIVED/REVIEWED AT SITE BY:		DATE:	