

Project

Project Name: High Street Royston D39325
Project Description: CCTV Survey
Project Number: D39325
Project Status: Complete
Project Date: 13/03/2026
Inspection Standard: MSCC5 Sewers & Drainage GB (SRM5 Scoring)

Table of Contents

Project Name	Project Number	Project Date
High Street Royston D39325	D39325	13/03/2026

Project Information	P-1
Scoring Summary	P-2
Section Item 1: MH1 > Line X (MH1X)	1
Section Item 2: MH2 > Line X (MH2X)	3
Section Item 3: MH3 > Line X (MH3X)	8

Project Information

Project Name	Project Number	Project Date
High Street Royston D39325	D39325	13/03/2026

Client

Company: BOFEN Homes Ltd
Contact: Lee Forster
Department: 50
Street: Hoyland Road
Town or City: Hoyland Common / Barnsley
County: South Yorkshire
Post Code: S74 0PB

Site

Company: BOFEN Homes Ltd
Contact: Lee Forster
Department: Royston Alexandria WMC
Street: High Street
Town or City: Royston / Barnsley
County: South Yorkshire
Post Code: S71 4RF

Contractor

Company: Alternative Drainage Co Ltd
Contact: Daniel Pearson
Department: Unit 14
Street: Ashley Industrial Estate
Town or City: Ossett
County: West Yorkshire
Post Code: WF5 9JD
Phone: 01924 280080
Email: info@alternativedrainage.com

Scoring Summary

Project Name
High Street Royston D39325

Project Number
D39325

Project Date
13/03/2026

Structural Defects

Grade 3: Best practice suggests consideration should be given to repairs in the medium term.

Grade 4: Best practice suggests consideration should be given to repairs to avoid a potential collapse.

Grade 5: Best practice suggests that this pipe is at risk of collapse at any time. Urgent consideration should be given to repairs to avoid total failure.

Section	PLR	Grade	Description
2	MH2X	3	Multiple defects
3	MH3X	3	Fracture, circumferential from 3 o'clock to 9 o'clock

Service / Operational Condition

Grade 3: Best practice suggests consideration should be given to maintenance activities in the medium term.

Grade 4: Best practice suggests consideration should be given to maintenance activity to avoid potential blockages.

Grade 5: Best practice suggests that this pipe is at a high risk of backing up or causing flooding.

Section	PLR	Grade	Description
1	MH1X	3	Multiple defects
2	MH2X	5	Multiple defects
3	MH3X	5	Roots, mass, 20% cross-sectional area loss, finish

Abandoned Surveys

Section	PLR	Description
All inspections complete, none are abandoned.		

Information

These scoring summaries are based on the SRM grading from the WRc.

Section Inspection - 01/12/2025 - MH1X

Item No. 1	Insp. No. 1	Date 01/12/25	Time 14:07	Client's Job Ref D39325	Weather No Rain Or Snow	Pre Cleaned No	PLR MH1X
Operator A Clague		Vehicle MF200GL		Camera Proteus Crawler	Preset Length Not Specified	Legal Status Public Sewer	Alternative ID Not Specified

Town or Village: Royston	Inspection Direction: Downstream	Upstream Node: MH1
Road: High Street	Inspected Length: 49.63 m	Upstream Pipe Depth:
Location: Gardens (private)	Total Length: 49.63 m	Downstream Node: LINE X
Surface Type:	Joint Length:	Downstream Pipe Depth:
Use: Foul	Pipe Shape: Circular	
Type of Pipe: Gravity drain/sewer	Dia/Height: 225 mm	
Flow Control: No flow control	Pipe Material: Vitrified clay	
Year Constructed: Not Specified	Lining Type: No Lining	
Inspection Purpose: Sample condition survey	Lining Material: No Lining	

Comments:
Recommendations:

Scale:	1:430	Position [m]	Code	Observation	MPEG	Photo	Grade																																																															
<div style="display: flex; align-items: center;"> <div style="text-align: center; width: 15%;"> <p>Depth: m</p> <p>MH1</p> <p>Line X Depth: m</p> </div> <table border="1" style="width: 85%; border-collapse: collapse;"> <tr> <td style="text-align: right;">0.00</td> <td style="width: 5%;">MH</td> <td>Start node, manhole, reference: MH1</td> <td style="text-align: right;">00:00:00</td> <td></td> <td></td> <td></td> </tr> <tr> <td style="text-align: right;">0.00</td> <td>WL</td> <td style="color: blue;">Water level, 5% of the vertical dimension</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td style="text-align: right;">0.05</td> <td>S01</td> <td>DEG Attached deposits, grease from 5 o'clock to 7 o'clock, 5% cross-sectional area loss, start</td> <td style="text-align: right;">00:00:07</td> <td>MH1X_1ef 76ac6-41e 7-4ec6-ae</td> <td></td> <td></td> </tr> <tr> <td style="text-align: right;">1.10</td> <td>LR</td> <td>Line deviates right: Quarter</td> <td style="text-align: right;">00:00:17</td> <td></td> <td></td> <td></td> </tr> <tr> <td style="text-align: right;">1.58</td> <td>LD</td> <td>Line deviates down</td> <td style="text-align: right;">00:00:20</td> <td></td> <td></td> <td></td> </tr> <tr> <td style="text-align: right;">2.24</td> <td>DEG</td> <td>Attached deposits, grease from 4 o'clock to 8 o'clock, 10% cross-sectional area loss</td> <td style="text-align: right;">00:00:23</td> <td>MH1X_52 e127da-39 93-4244-b</td> <td></td> <td style="text-align: center;">3</td> </tr> <tr> <td style="text-align: right;">16.50</td> <td>DEG</td> <td>Attached deposits, grease from 4 o'clock to 8 o'clock, 10% cross-sectional area loss</td> <td style="text-align: right;">00:01:35</td> <td>MH1X_c5e 72bca-ab1 e-47e4-b2</td> <td></td> <td style="text-align: center;">3</td> </tr> <tr> <td style="text-align: right;">49.60</td> <td>F01</td> <td>Attached deposits, grease from 5 o'clock to 7 o'clock, 5% cross-sectional area loss, finish</td> <td style="text-align: right;">00:04:29</td> <td></td> <td></td> <td style="text-align: center;">3</td> </tr> <tr> <td style="text-align: right;">49.63</td> <td>MHF</td> <td>Finish node, manhole, reference: Line X: MH2</td> <td style="text-align: right;">00:04:35</td> <td></td> <td></td> <td></td> </tr> </table> </div>								0.00	MH	Start node, manhole, reference: MH1	00:00:00				0.00	WL	Water level, 5% of the vertical dimension					0.05	S01	DEG Attached deposits, grease from 5 o'clock to 7 o'clock, 5% cross-sectional area loss, start	00:00:07	MH1X_1ef 76ac6-41e 7-4ec6-ae			1.10	LR	Line deviates right: Quarter	00:00:17				1.58	LD	Line deviates down	00:00:20				2.24	DEG	Attached deposits, grease from 4 o'clock to 8 o'clock, 10% cross-sectional area loss	00:00:23	MH1X_52 e127da-39 93-4244-b		3	16.50	DEG	Attached deposits, grease from 4 o'clock to 8 o'clock, 10% cross-sectional area loss	00:01:35	MH1X_c5e 72bca-ab1 e-47e4-b2		3	49.60	F01	Attached deposits, grease from 5 o'clock to 7 o'clock, 5% cross-sectional area loss, finish	00:04:29			3	49.63	MHF	Finish node, manhole, reference: Line X: MH2	00:04:35			
0.00	MH	Start node, manhole, reference: MH1	00:00:00																																																																			
0.00	WL	Water level, 5% of the vertical dimension																																																																				
0.05	S01	DEG Attached deposits, grease from 5 o'clock to 7 o'clock, 5% cross-sectional area loss, start	00:00:07	MH1X_1ef 76ac6-41e 7-4ec6-ae																																																																		
1.10	LR	Line deviates right: Quarter	00:00:17																																																																			
1.58	LD	Line deviates down	00:00:20																																																																			
2.24	DEG	Attached deposits, grease from 4 o'clock to 8 o'clock, 10% cross-sectional area loss	00:00:23	MH1X_52 e127da-39 93-4244-b		3																																																																
16.50	DEG	Attached deposits, grease from 4 o'clock to 8 o'clock, 10% cross-sectional area loss	00:01:35	MH1X_c5e 72bca-ab1 e-47e4-b2		3																																																																
49.60	F01	Attached deposits, grease from 5 o'clock to 7 o'clock, 5% cross-sectional area loss, finish	00:04:29			3																																																																
49.63	MHF	Finish node, manhole, reference: Line X: MH2	00:04:35																																																																			

Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	3	8.0	4.2	208.0	4.0

Section Pictures - 01/12/2025 - MH1X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
1	Downstream	MH1X	D39325	D39325



MH1X_1ef76ac6-41e7-4ec6-aeab-63b885e3d126_20260313_110729_063.jpg, 00:00:07, 0.05 m
Attached deposits, grease from 5 o'clock to 7 o'clock, 5% cross-sectional area loss, start



MH1X_52e127da-3993-4244-b0b5-3e04b4c125a6_20260313_110819_280.jpg, 00:00:23, 2.24 m
Attached deposits, grease from 4 o'clock to 8 o'clock, 10% cross-sectional area loss



MH1X_c5e72bca-ab1e-47e4-b2b0-fdf1b0bdf871_20260313_10916_248.jpg, 00:01:35, 16.50 m
Attached deposits, grease from 4 o'clock to 8 o'clock, 10% cross-sectional area loss

Section Inspection - 01/12/2025 - MH2X

Item No. 2	Insp. No. 1	Date 01/12/25	Time 14:07	Client's Job Ref D39325	Weather No Rain Or Snow	Pre Cleaned No	PLR MH2X
Operator A Clague		Vehicle MF200GL		Camera Proteus Crawler	Preset Length Not Specified	Legal Status Public Sewer	Alternative ID Not Specified

Town or Village: Royston	Inspection Direction: Downstream	Upstream Node: MH2
Road: High Street	Inspected Length: 30.23 m	Upstream Pipe Depth:
Location: Gardens (private)	Total Length: 30.23 m	Downstream Node: LINE X
Surface Type:	Joint Length:	Downstream Pipe Depth:
Use: Foul	Pipe Shape: Circular	
Type of Pipe: Gravity drain/sewer	Dia/Height: 225 mm	
Flow Control: No flow control	Pipe Material: Vitrified clay	
Year Constructed: Not Specified	Lining Type: No Lining	
Inspection Purpose: Sample condition survey	Lining Material: No Lining	

Comments:
Recommendations:

Scale:	1:183	Position [m]	Code	Observation	MPEG	Photo	Grade
		Depth: m MH2					
		0.00	MH	Start node, manhole, reference: MH2	00:00:00		
		0.00	WL	Water level, 5% of the vertical dimension			
		0.88	DEG	Attached deposits, grease from 4 o'clock to 8 o'clock, 10% cross-sectional area loss	00:00:12	MH2X_8 18ccc4f-4d 18-4b40-a	3
		2.14	S01 DEG	Attached deposits, grease from 5 o'clock to 7 o'clock, 5% cross-sectional area loss, start	00:00:18	MH2X_5fe 242ca-51c d-474f-ba4	
		6.85	RMJ	Roots, mass at joint, 10% cross-sectional area loss	00:00:40	MH2X_2cd 86d5a-0bc 1-4e9f-bfd	3
		8.30	DEF	Attached deposits, fouling from 3 o'clock to 9 o'clock, 40% cross-sectional area loss	00:00:47		4
		9.44	FC	Fracture, circumferential from 1 o'clock to 10 o'clock	00:00:54	MH2X_0a 784509-5f d1-46b5-a	3 / 2
		10.23	DEF	Attached deposits, fouling from 4 o'clock to 8 o'clock, 30% cross-sectional area loss	00:00:58	MH2X_24 27d6f1-13 ad-4109-b	4
		10.23	FL	Fracture, longitudinal at 11 o'clock	00:00:58	MH2X_b1 274143-8e 96-4b84-9	3 / 2
		11.49	FC	Fracture, circumferential from 7 o'clock to 5 o'clock	00:04:30	MH2X_3bc b78c7-946 6-4ae2-86	3 / 2
		16.09	FC	Fracture, circumferential from 3 o'clock to 7 o'clock	00:04:53	MH2X_19 2a24cd-58 bd-432e-b	3 / 2
		17.06	RFJ	Roots, fine at joint	00:04:56	MH2X_6e 421cfa-65 12-4c62-9	2
		18.34	WL	Water level, 30% of the vertical dimension	00:05:04		
		19.04	RMJ	Roots, mass at joint, 30% cross-sectional area loss	00:05:08	MH2X_d9c e8218-a95 4-494d-88f	5
		19.94	CUW	Loss of vision, camera under water	00:05:12		

Section Inspection - 01/12/2025 - MH2X

Item No. 2	Insp. No. 1	Date 01/12/25	Time 14:07	Client's Job Ref D39325	Weather No Rain Or Snow	Pre Cleaned No	PLR MH2X
Operator A Clague		Vehicle MF200GL		Camera Proteus Crawler	Preset Length Not Specified	Legal Status Public Sewer	Alternative ID Not Specified

Scale:	1:183	Position [m]	Code	Observation	MPEG	Photo	Grade
		22.16	RMJ	Roots, mass at joint, 30% cross-sectional area loss	00:05:36	MH2X_a7 6a320c-37 f5-43eb-9a	5
		29.14	LL	Line deviates left: Quarter	00:06:13		
		30.19	LD	Line deviates down	00:06:22		
		30.22	F01 DEG	Attached deposits, grease from 5 o'clock to 7 o'clock, 5% cross-sectional area loss, finish	00:00:00		3
		30.23	BRF	Finish node, major connection without manhole, reference: Line X: Connection to sewer in High Street	00:00:00		

Depth: m

Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
4	40.0	5.3	160.0	3.0	12	14.0	5.3	159.0	5.0

Section Pictures - 01/12/2025 - MH2X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
2	Downstream	MH2X	D39325	D39325



MH2X_818ccc4f-4d18-4b40-a918-19a349e1c481_20260313_111212_214.jpg, 00:00:12, 0.88 m
Attached deposits, grease from 4 o'clock to 8 o'clock, 10% cross-sectional area loss



MH2X_5fe242ca-51cd-474f-ba45-63dcfa0048c7_20260313_11228_184.jpg, 00:00:18, 2.14 m
Attached deposits, grease from 5 o'clock to 7 o'clock, 5% cross-sectional area loss, start



MH2X_2cd86d5a-0bc1-4e9f-bfdd-121cd456e43b_20260313_111249_014.jpg, 00:00:40, 6.85 m
Roots, mass at joint, 10% cross-sectional area loss



MH2X_0a784509-5fd1-46b5-a05f-f4a0b1826d82_20260313_11325_191.jpg, 00:00:54, 9.44 m
Fracture, circumferential from 1 o'clock to 10 o'clock

Section Pictures - 01/12/2025 - MH2X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
2	Downstream	MH2X	D39325	D39325



MH2X_2427d6f1-13ad-4109-b593-68367503c7bf_20260313_111343_072.jpg, 00:00:58, 10.23 m
Attached deposits, fouling from 4 o'clock to 8 o'clock, 30% cross-sectional area loss



MH2X_b1274143-8e96-4b84-9351-5c0bf6a2b666_20260313_111354_664.jpg, 00:00:58, 10.23 m
Fracture, longitudinal at 11 o'clock



MH2X_3bcb78c7-9466-4ae2-86ac-98095ff7e9eb_20260313_111527_995.jpg, 00:04:30, 11.49 m
Fracture, circumferential from 7 o'clock to 5 o'clock



MH2X_192a24cd-58bd-432e-b754-3e98566dda8c_20260313_112316_114.jpg, 00:04:53, 16.09 m
Fracture, circumferential from 3 o'clock to 7 o'clock

Section Pictures - 01/12/2025 - MH2X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
2	Downstream	MH2X	D39325	D39325



MH2X_6e421cfa-6512-4c62-974d-99e43f12887c_20260313_112330_536.jpg, 00:04:56, 17.06 m
Roots, fine at joint



MH2X_d9ce8218-a954-494d-88f3-7a2f89db1e44_20260313_112415_637.jpg, 00:05:08, 19.04 m
Roots, mass at joint, 30% cross-sectional area loss




MH2X_a76a320c-37f5-43eb-9a43-85023a281dd6_20260313_112453_809.jpg, 00:05:36, 22.16 m
Roots, mass at joint, 30% cross-sectional area loss

Section Inspection - 01/12/2025 - MH3X

Item No. 3	Insp. No. 1	Date 01/12/25	Time 14:08	Client's Job Ref D39325	Weather No Rain Or Snow	Pre Cleaned No	PLR MH3X
Operator A Clague		Vehicle MF200GL		Camera Solo Pro	Preset Length Not Specified	Legal Status Private Drain	Alternative ID Not Specified

Town or Village: Royston	Inspection Direction: Downstream	Upstream Node: MH3
Road: High Street	Inspected Length: 12.06 m	Upstream Pipe Depth:
Location: Gardens (private)	Total Length: 12.06 m	Downstream Node: LINE X
Surface Type:	Joint Length:	Downstream Pipe Depth:
Use: Foul	Pipe Shape: Circular	
Type of Pipe: Gravity drain/sewer	Dia/Height: 150 mm	
Flow Control: No flow control	Pipe Material: Vitrified clay	
Year Constructed: Not Specified	Lining Type: No Lining	
Inspection Purpose: Sample condition survey	Lining Material: No Lining	

Comments:
Recommendations:

Scale:	1:105	Position [m]	Code	Observation	MPEG	Photo	Grade																																																																								
<div style="display: flex; align-items: center;"> <div style="flex: 1;"> <p>Depth: m MH3</p>  <p>Line X Depth: m</p> </div> <table border="1" style="margin-left: 10px; border-collapse: collapse;"> <tr> <td style="text-align: right;">0.00</td> <td>MH</td> <td>Start node, manhole, reference: MH3</td> <td>00:00:00</td> <td></td> <td></td> </tr> <tr> <td style="text-align: right;">0.00</td> <td>WL</td> <td>Water level, 0% of the vertical dimension</td> <td></td> <td></td> <td></td> </tr> <tr> <td style="text-align: right;">0.23</td> <td>S01</td> <td>RM Roots, mass, 20% cross-sectional area loss, start</td> <td>00:00:07</td> <td>MH3X_99 7f848b-1e 5d-4734-b</td> <td></td> </tr> <tr> <td style="text-align: right;">2.34</td> <td>F01</td> <td>RM Roots, mass, 20% cross-sectional area loss, finish</td> <td>00:00:14</td> <td></td> <td>5</td> </tr> <tr> <td style="text-align: right;">3.85</td> <td>S02</td> <td>DEG Attached deposits, grease from 5 o'clock to 7 o'clock, 5% cross-sectional area loss, start</td> <td>00:00:16</td> <td>MH3X_d6f c7cb8-51b 5-4d4c-8c</td> <td></td> </tr> <tr> <td style="text-align: right;">7.24</td> <td>FC</td> <td>Fracture, circumferential from 3 o'clock to 9 o'clock</td> <td>00:00:24</td> <td>MH3X_3a 311c70-73 28-4fe9-a9</td> <td>3 / 2</td> </tr> <tr> <td style="text-align: right;">9.51</td> <td>WL</td> <td>Water level, 5% of the vertical dimension</td> <td>00:00:30</td> <td></td> <td></td> </tr> <tr> <td style="text-align: right;">11.50</td> <td>LL</td> <td>Line deviates left: Half</td> <td>00:00:37</td> <td></td> <td></td> </tr> <tr> <td style="text-align: right;">11.52</td> <td>LD</td> <td>Line deviates down</td> <td>00:00:38</td> <td></td> <td></td> </tr> <tr> <td style="text-align: right;">11.53</td> <td>JDM</td> <td>Joint displaced, medium</td> <td>00:00:38</td> <td>MH3X_af8 8a7e3-7a7 8-43f7-81a</td> <td>1 / 3</td> </tr> <tr> <td style="text-align: right;">12.05</td> <td>F02</td> <td>DEG Attached deposits, grease from 5 o'clock to 7 o'clock, 5% cross-sectional area loss, finish</td> <td>00:00:00</td> <td></td> <td>3</td> </tr> <tr> <td style="text-align: right;">12.06</td> <td>BRF</td> <td>Finish node, major connection without manhole, reference: Line X: Connection to public sewer in High Street</td> <td>00:00:00</td> <td></td> <td></td> </tr> </table> </div>								0.00	MH	Start node, manhole, reference: MH3	00:00:00			0.00	WL	Water level, 0% of the vertical dimension				0.23	S01	RM Roots, mass, 20% cross-sectional area loss, start	00:00:07	MH3X_99 7f848b-1e 5d-4734-b		2.34	F01	RM Roots, mass, 20% cross-sectional area loss, finish	00:00:14		5	3.85	S02	DEG Attached deposits, grease from 5 o'clock to 7 o'clock, 5% cross-sectional area loss, start	00:00:16	MH3X_d6f c7cb8-51b 5-4d4c-8c		7.24	FC	Fracture, circumferential from 3 o'clock to 9 o'clock	00:00:24	MH3X_3a 311c70-73 28-4fe9-a9	3 / 2	9.51	WL	Water level, 5% of the vertical dimension	00:00:30			11.50	LL	Line deviates left: Half	00:00:37			11.52	LD	Line deviates down	00:00:38			11.53	JDM	Joint displaced, medium	00:00:38	MH3X_af8 8a7e3-7a7 8-43f7-81a	1 / 3	12.05	F02	DEG Attached deposits, grease from 5 o'clock to 7 o'clock, 5% cross-sectional area loss, finish	00:00:00		3	12.06	BRF	Finish node, major connection without manhole, reference: Line X: Connection to public sewer in High Street	00:00:00		
0.00	MH	Start node, manhole, reference: MH3	00:00:00																																																																												
0.00	WL	Water level, 0% of the vertical dimension																																																																													
0.23	S01	RM Roots, mass, 20% cross-sectional area loss, start	00:00:07	MH3X_99 7f848b-1e 5d-4734-b																																																																											
2.34	F01	RM Roots, mass, 20% cross-sectional area loss, finish	00:00:14		5																																																																										
3.85	S02	DEG Attached deposits, grease from 5 o'clock to 7 o'clock, 5% cross-sectional area loss, start	00:00:16	MH3X_d6f c7cb8-51b 5-4d4c-8c																																																																											
7.24	FC	Fracture, circumferential from 3 o'clock to 9 o'clock	00:00:24	MH3X_3a 311c70-73 28-4fe9-a9	3 / 2																																																																										
9.51	WL	Water level, 5% of the vertical dimension	00:00:30																																																																												
11.50	LL	Line deviates left: Half	00:00:37																																																																												
11.52	LD	Line deviates down	00:00:38																																																																												
11.53	JDM	Joint displaced, medium	00:00:38	MH3X_af8 8a7e3-7a7 8-43f7-81a	1 / 3																																																																										
12.05	F02	DEG Attached deposits, grease from 5 o'clock to 7 o'clock, 5% cross-sectional area loss, finish	00:00:00		3																																																																										
12.06	BRF	Finish node, major connection without manhole, reference: Line X: Connection to public sewer in High Street	00:00:00																																																																												

Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
2	40.0	3.4	41.0	3.0	4	10.0	5.7	69.0	5.0

Section Pictures - 01/12/2025 - MH3X

Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
3	Downstream	MH3X	D39325	D39325



MH3X_997f848b-1e5d-4734-b350-3ab92a034d98_20260313_112930_322.jpg, 00:00:07, 0.23 m

Roots, mass, 20% cross-sectional area loss, start



MH3X_d6fc7cb8-51b5-4d4c-8c74-65c1ccf00065_20260313_13004_240.jpg, 00:00:16, 3.85 m

Attached deposits, grease from 5 o'clock to 7 o'clock, 5% cross-sectional area loss, start



MH3X_3a311c70-7328-4fe9-a986-f99fe5a1b1a1_20260313_13040_118.jpg, 00:00:24, 7.24 m

Fracture, circumferential from 3 o'clock to 9 o'clock



MH3X_af88a7e3-7a78-43f7-81a7-9ef3a7de3be8_20260313_13133_083.jpg, 00:00:38, 11.53 m

Joint displaced, medium