



Note: G4 to be pruned back/ crown lifted to 3m away from the footpath as necessary.


Arboricultural supervision:
Hard surface removal within the RPAs of retained group G4. To be undertaken during the landscaping phase, to allow the existing surfacing to act as ground protection during the construction phase.

Protective fencing

Trunk protection

Construction exclusion zones: The construction area is to be restricted to the immediate surroundings of the extension. The remainder of the hotel site is to remain operational and as such is a designated CEZ.

Assumed fence line. Unable to accurately locate due to dense vegetation.



Indicative only

Tree Work Schedule

No.	Species	Works	Category
T10	Silver Birch	Fell to ground level: remove stump	C2
T11	Silver Birch	Fell to ground level: remove stump	B2
T12	Bayonet Laurel	Fell to ground level: remove stump	C2
G4	Various	Prune crown lifts to 3m above the proposed footpath	B2

All tree work is to be undertaken in accordance with British Standard BS 3998:2010 Tree Work - Recommendations.

Stumps are to be removed and the site is to be left as found. Care is to be taken of the ground around retained trees to make sure that it does not become compacted as a result of tree surgery operations. No equipment or vehicles such as timber lorries, tractors, excavators or cranes shall be parked or driven beneath the crowns of any retained trees, to prevent subsequent compaction and root death.

Protective Fencing

To be erected prior to the commencement of all works on site, and retained in place throughout construction.

Default specification: To comprise either 2.4m wooden site hoarding, or 2.2m high scaffolding framework comprising of vertical and horizontal framework, well braced to resist impacts, with uprights to be spaced at a maximum of 3.0m intervals and driven into the ground by a minimum of 600mm. On to this, standard anti-climb welded mesh panels are to be securely fixed to each other with at least two scaffold clamps and to the scaffold framework with wire.

Second specification: To comprise of 2m tall welded mesh panels on rubber or concrete feet. Panels are to be joined together using a minimum of two anti-lifter couplers, installed so that they can only be removed from inside the fence. The panels should be supported on the inner side by stabiliser stanchions, which should be attached to a base plate and secured with ground pins.

All weather notices should be erected at regular intervals on the weld mesh panels with words such as "Construction exclusion zone - Keep out".

Tree Protection Area

KEEP OUT

Do not move this fence

TREES INCLUDED IN THIS FENCE ARE PROTECTED BY PLANNING CONDITIONS AND ARE THE SUBJECT OF A TREE PRESERVATION ORDER. CONTAMINATION OF A TREE PRESERVATION ORDER MAY LEAD TO CRIMINAL PROSECUTION.

ANY INCURSION INTO THE PROTECTED AREA MUST BE WITH THE WRITTEN PERMISSION OF THE LOCAL PLANNING AUTHORITY.

Trunk Protection

To be erected prior to the commencement of all works on site, and retained in place throughout construction. To comprise of 2.4m wooden site hoarding constructed upon a timber frame work situated around the outside of the planting pit. Where the timber frame is constructed around the tree trunk a minimum of 4 layers of clean dry hessian is to be wrapped around the trunk to protect the bark.

All weather notices should be erected with words such as "Construction exclusion zone - Keep out".

Construction exclusion zone

A construction exclusion zone (CEZ) is a designated area where there is to be no construction activity whatsoever. Access to the area for construction personnel or machinery is strictly prohibited and there is no scope for materials or waste storage etc.

Supervised demolition

Hard surfacing

Removal of and/or replacement of hard surfacing situated either partially or completely within the RPAs of retained trees shall be undertaken with care and under the direct on-site arboricultural supervision as these areas are likely to contain roots.

Where this is necessary the paving course will be broken up using a hand held pneumatic breaker, hand tools and a wheel barrow to break up and remove the surfacing. If it is necessary to remove the sub base this is to be undertaken using hand tools such as a fork to loosen the material and removed using shovels and wheel barrows.

In some situations and at the discretion of the arborist it may be possible to use an excavator using a hydraulic breaker and suitably sized toothless grading bucket. If an excavator is to be used it must be situated outside of the RPAs, on top of the hard surfacing working away from the RPAs or from ground boarding.

Which ever system is used this is to be NO disturbance of the soil beneath. If roots are found they are to be covered over with damp hessian and a layer of either sharp sand, wood chip or top soil to prevent desiccation.

Arboricultural Supervision

The arboricultural consultant will be required to attend site to directly supervise all demolition and construction works that have to be undertaken within the root protection area. This will include:

1. Pre-commencement site meeting.
2. Location of protective measures.
3. Supervised removal of hard surfacing within the RPAs of group G4.
4. Any demolition and/or excavators within or adjacent to RPAs, including foundations, hard surfacing or underground services (a non-exhaustive list).
5. Arboricultural sign off and removal of protective measures.

Arboricultural Method Statement

Please refer to Arbttech Consulting Ltd. Tree Schedule and Arboricultural Method Statement, for full details on all surveyed trees and how all aspects of the development are implemented without detriment to retained trees.

Unit 3, Well House Barns, Chester, CH4 0DH
https://arbttech.co.uk 01244 061170

Project:
Premier Inn, Sheffield Bamsley (M1 J36),
Maple Road,
Tankersley,
Barnsley,
S75 3DL

Client:
Premier Inn Hotels

Drawing:
Tree Protection Plan

Based on:
P11079 AP3

Drawing No:
Arbttech TPP 01

Rev:
EK

Date:
May 2024

Scale:
1:200 @ A0

Drawn:
EK

Tree No.	Tree Canopies	Trunks
T1	Category 'B' trees	Category 'B' groups
Category 'C' trees	Category 'C' groups	Existing Bare (Top)
Proposed Site	Trees to be removed	Protective Fencing
Trunk protection	Arboricultural Supervision	

Arboricultural supervision is to be undertaken by an arboricultural consultant who is a member of the Arboricultural Association (ArbA) and is to be undertaken in accordance with the Arboricultural Method Statement (AMS) and the Tree Protection Plan (TPP). The AMS and the TPP are to be used in conjunction with the Tree Schedule and the Arboricultural Method Statement (AMS) to ensure that the development is implemented without detriment to retained trees.

The AMS is to be used as a guide to the arboricultural works to be undertaken and as a reference point for the arboricultural works to be undertaken. The AMS is to be used in conjunction with the Tree Schedule and the Arboricultural Method Statement (AMS) to ensure that the development is implemented without detriment to retained trees.

The AMS is to be used as a guide to the arboricultural works to be undertaken and as a reference point for the arboricultural works to be undertaken. The AMS is to be used in conjunction with the Tree Schedule and the Arboricultural Method Statement (AMS) to ensure that the development is implemented without detriment to retained trees.

© Arbttech Consulting Ltd 2024