

**Construction Method Statement including Noise
& Dust Control Measures.**

Site: Pearson Crescent, Wombwell, Barnsley.

Client: Hoover Ltd.

Kepple Ltd.

35 Packman Road, Wath Upon Dearne, South Yorkshire. S63 6AQ

This report is to be read in conjunction with the attached plan.

1] The compound area shown edged & shaded in blue is to be formed with secure Heras type fencing prior to the commencement of any other site works. The area shaded blue is to have a 100mm layer of hardcore applied to the surface to afford reasonable access. In addition a secured gated access off Aldham House Lane shall be installed to prevent un-authorised access to the site outside of normal working hours together with a site enclosure fence shown dotted in red on the attached plan. All fencing is to remain in place & only be removed in sections when individual dwellings are to be occupied.

2] Where possible site operatives & visitor's vehicles are to be parked within the area shaded & crossed in blue. Generally, the existing street network should not be used for parking at any time & signs to this effect shall be erected along the site enclosure.

3] Site deliveries are to be arranged through the site manager & be scheduled so to minimise any build-up of large vehicles on the adjacent roads. Construction work & deliveries shall be limited to Monday to Friday between the hours of 0800 – 1800 & Saturday 0900 – 1300. There shall be no working on Sundays or Bank Holidays.

4] All site vehicles & mechanical diggers are to be the subject of an on-site inspection to check for excessive mud & soil before leaving the site. All wheels & bodywork are to be thoroughly washed by high pressure hoses with clean water prior to exiting the site. In addition the existing road network is to be cleaned by an appropriate road cleaning vehicle at regular intervals in order to maintain the clean condition of the existing highway.

5] Site cabins, toilet & operatives' canteen are to be located as shown in red on the attached plan.

6] All delivery vehicles entering the site are to utilise the area shaded blue.

7] Construction materials are to be stored within the blue shaded area. Racking systems are to be used for any vulnerable materials.

8] Dust Control: To ensure the adequate protection of the adjacent dwellings & their occupants the main contractors shall use water sprays to damp down any dust that results from the following in times of high temperatures & or winds:

Excavation digs.

Storage of any small areas of loose materials.

Site access areas.

9] Noise Control: All machinery to be used on site shall be fitted with the appropriate standard of noise limiter or silencer. No piled foundations are proposed to be used on this site so the use of drilling rigs is not an issue.

