

Two-way Rows - Arrival and Departures																											
Original Estimate (Used for assessment submitted with planning application August 2019)	2020												2021												2022		Total
	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr		
HGVs / day (two-way movements)			39	74	74	60	26	24	18	29	27	41	43	40	40	34	34	47	78	69	34	34	34	1		900	
GVs & Cars / day (two-way movements)			75	96	96	85	47	45	34	50	76	118	102	112	113	97	101	73	97	72	44	43	43	16		1635	
Total Construction Traffic Vehicles / day (two-way movements)			114	171	170	145	73	69	53	79	103	159	146	152	153	131	135	120	175	142	78	77	77	17		2534	
Updated Contractor Estimate (November 2019)																											
HGVs / day (two-way movements)		3	0	0	7	16	16	10	19	12	13	13	25	17	17	17	16	5	5	5	16	14	14	14	1	293	
GVs & Cars / day (two-way movements)		70	53	53	64	90	109	93	77	88	90	82	94	71	86	82	69	51	51	55	62	81	81	67	0	1865	
Total Construction Traffic Vehicles / day (two-way movements)		73	53	53	71	106	126	103	96	100	102	95	119	91	88	103	108	85	56	56	60	78	95	95	82	1	2097
Total Percentage Difference (Original v Updated Contractor Estimate)				47%	42%	63%	87%	142%	140%	190%	179%	92%	75%	62%	58%	68%	83%	63%	46%	32%	43%	101%	124%	124%	494%		83%