



TRAFFIC VOLUMES
Barnsley West - North (Barugh Green)

Wagon Deliveries:

Daily Average 3 - 4
 Peak 20 - 30

[Peak times will be at early stages for placing stone during road construction and end of phases for surfacing works]

Cars & Vans:
 Daily average 8 to 10

NOTES

- DRAWING TO BE READ IN CONJUNCTION WITH CMP
- SUPPLIERS AND COURIERS TO BE NOTIFIED OF ROUTE TO SITE IN ADVANCE
- INCOMING AND OUTGOING ROUTES TO WORK AREAS TO BE MADE UP OF STONE / HARDCORE
- ROAD SWEEPER TO BE VISITED REGULARLY, INCREASING PRESENCE DURING PEAK DELIVERY PERIODS
- ALL DELIVERIES WILL BE MET BY A TRAFFIC MARSHALL
- COMPOUND AREA TO BE TARMAC CONSTRUCTION AND SEGREGATED WITH HOARDING
- SITE STORAGE AREA TO BE SEGREGATED WITH HERAS FENCING
- WARNING SIGNAGE TO BE INSTALLED AT SITE ENTRANCES
- NOTICE SIGNAGE TO BE INSTALLED PRIOR TO TRAFFIC MANAGEMENT SETUP
- PROPOSED CONSTRUCTION AREAS TO BE UTILIZED FOR MATERIAL STORAGE & VEHICLE MANEUVERING WHERE FEASIBLE
- ACCESS TO SITE VIA M1 JNC 38 VIA A637 SUPPLIERS TO BE NOTIFIED OF ROUTE
- ROAD CLOSURES TO BE PUT IN PLACE DURING FINAL SURFACING WORKS AT TIE-IN AREAS

WARNING: CONSTRUCTION TRAFFIC SIGNAGE

DELIVERY ENTRANCE 1 SIGNAGE

FOOTPATH CLOSURE SIGNAGE

COMPOUND AND DELIVERY 1 ENTRANCE:-
 PLANT & LIGHT VEHICLES ENTER AND EXIT VIA ALL DIRECTIONS
 HGVs ENTER VIA LEFT AND RIGHT
 EXIT VIA RIGHT ONLY

WORKS AREA EXIT:-
 RIGHT TURN ONLY

ISLAND NOT CONSTRUCTED UNTIL PHASE 3

WORK AREA ACCESS:-
 HGVs, PLANT AND LIGHT VEHICLES

FOOTPATH CLOSURE SIGNAGE

WARNING: CONSTRUCTION TRAFFIC SIGNAGE

KEY
 PHASE 1 CONSTRUCTION AREA

| Revision | By | Date |
|----------|-----------------|---------------|
| 0 | For Information | CY 03/08/2023 |
| A | | |
| B | | |
| C | | |



OFFICES & WELFARE

CAR PARK

ADDITIONAL WORKS AREA ACCESS:-
 POSSIBILITY OF HAUL ROAD CONSTRUCTION TO BE ASSESSED

SECURITY FENCING

CORE Special Projects Earthworks Remediation Infrastructure
 Core Special Projects Limited
 2175 Century Way
 Thorpe Park
 Leeds LS15 8ZB
 Tel: +44 (0)113 232 8000
 Fax: +44 (0)113 232 8001
 E-mail: mail@coresp.co.uk
www.coresp.co.uk

Project:
 Barnsley West S278 - North

Title:
 Construction Phase Traffic Management Plan
 North Roundabout Phase 1

Drawing No: 001(1) **Revision:** 0

Drawn By: CY **Approved By:** LF

Scale: 1:250 **Date:** 03 Aug 2023 **Sheet Size:** A1