

**Scudder's daily dairy pictures record
Demolition of B & Q Builder's yard**

Beachcroft Rd Barnsley S70 3PA

Thursday 31-08-2017 first day on site

Few pre-start pictures below:

No1. Existing damage to timber fence



No2. Existing damage to timber fence



No3. Previously survey



No.4 Glass doors previously damaged



No.5 Got delivery the Welfare unit
& heras fence, then start to set up site



No.6 Telehandler moving the jersey barriers
every morning and put them back in place at the
end of every shift to keep site secure.



**Scudder's daily dairy pictures record
Demolition of B & Q Builder's yard**

Beachcroft Rd Barnsley S70 3PA

Monday 04-09-2017

4 men on site in total Monday – Friday

No.1 35t machine has been delivered to site.

.



No.3 Start the demolition works with bay 1

.



Tuesday 05-09-2017

No.2 Demo area has been fenced off ready to start the demolition



No.4 Plan showing bay 1,2,3 and 4 to builder's yard



**Scudder's daily dairy pictures record
Demolition of B & Q Builder's yard**

Beachcroft Rd Barnsley S70 3PA

No.1 Continue with demo works with bay 2



No.2 Excavator with shears attached cut the portal frame as close to the column as possible



No.3 Cut the steel portal frame into smaller sizes ready to be removed from site.



No.4 set up area for fuel



No.5 Access routes will be set up as needed with fencing and signs to segregate areas when working and moving/removing materials, demolition area fence off and display warning signage



Wednesday 06-09-2017

**Scudder's daily dairy pictures record
Demolition of B & Q Builder's yard**

Beachcroft Rd Barnsley S70 3PA

No.1 MEWP machine has been delivered to site. **No.2** Investigate on how to separate from main structure bay 3 & 4



The excavator grabs hold of the last steel portal and pulls it backwards away from the adjacent wall. The excavator will then process the steel as described above and clear the area. A burner will then proceed to cut the steel columns at ground level utilising a gas axe (oxy propane) cutting equipmen

No.3 The excavator grabs hold of the steel column

No.4 placing the sheeting to one side for later loading into 40yd bins for disposal off site



No.5 Canopy 2 fenced off

No.6



Scudder's daily dairy pictures record
Demolition of B & Q Builder's yard

Beachcroft Rd Barnsley S70 3PA

Thursday 07-09-2017

No.1 investigate how to separate from main structure



No3. Demolition continue with bay 3 & bay 4

No.4 undo the bolts and remove the rain gutter by hand



Roof removed on Bay 3 and bay 4

Scudder's daily dairy pictures record
Demolition of B & Q Builder's yard

Beachcroft Rd Barnsley S70 3PA



Friday 08-09-2017



Scudder's daily dairy pictures record
Demolition of B & Q Builder's yard

Beachcroft Rd Barnsley S70 3PA

