

RISK ASSESSMENT

Contract: Barnsley Medical Centre					Contract No: YO65336			
Activity/Operation: Soft Strip Demolishing					W.O.N.			
HAZARD/RISK	Risk Level Before Controls			Those at Risk	CONTROLS	Risk Level After Controls		
	L	Sv	R			L	Sv	R
a) Injury from Particles Thrown from stripping	3	2	6	All Operatives	PPE to be worn at all times (Hi-Wear, Steel Toe Boots, appropriate eye protection and gloves to be worn while completing the soft strip.	1	3	3
b) Dust	2	2	4	“	Wear appropriate respiratory equipment, (3M FFP3), All operatives have completed a Face fit test for the dust mask to be worn. Damp down whenever practicable. And ensure the rooms are well ventilated	1	2	2
c) Noise	2	3	6	“	Ear defender inserts to be used generally, if using the power tools with db rating of over 70, ear muff defenders to be worn.	1	3	3
d) Vibration Tools	3	3	9		Due to the power tools having a vibration content, time logs are to be kept for each person using the power tools. Time maximum exposure per man per person will be notified on the power tool.	1	3	6
e) f) Access for Skips	2	3	6	“	The skip deliveries will be controlled by ICL, the skip lorry is to park on the opposite site of the road and attract attention from the ICL gate operator. The ICL gate operator will escort the skip lorry into the site compound. The demarcation will restrict any further clash with pedestrians and the vehicle.	1	2	2
	3	2	6					
h) Hand tools /Power Tools				“	Hand tools, are to be checked weekly (L91) and daily before using the item. The checks are to include the following:- Guards in place and secure Cable flex into the tool and the power socket are free from damage The Cable flex is free from crush/cuts. Trigger not sticking No loose parts restricting the tool	2	2	4
				“				
					Tick here if complexity warrants a method statement/written safe system of work			

Assessed By: A.Caley Assessor's Signature:	Date Assessed:	Review Date:	Key: L - Likelihood Sv - Severity R - Risk
---	----------------	--------------	---