

# CONSTRUCTION METHOD STATEMENT

Plot 01, Delf Garth, High Street, Barnsley, S75 3RQ.

1. Parking – There is no onsite parking for either site operatives or visitors. Parking is available off site.
2. The access road has been constructed therefore all traffic will access the site from the entrance off High Street. All except articulated vehicles are able to turn around on the access road. Those vehicles that cannot turn are to reverse in with the aid of a banksman and egress forward.
3. Provision within the compound area is provided for a large material storage area for building materials and an overnight plant parking area. The compound area is to be surfaced with crushed hard-core (6F2), levelled, tracked in and rolled. Please refer to drawing attached for position of storage compound. Mains water and electricity are all available to service the compound.
4. The site is to be secured by Herras fence on all sides. Advertising/display boards are to be fixed to the fencing.
5. Wheel washing if required is to be provided by hosepipe if practical prior to egress of vehicles. Should a hosepipe not be available; standing water and stiff brush will be used to clean wheels.
6. Dust suppression will be maintained throughout the duration of the works. Any dust creating activity such as angle grinding will be damped by water, using only tools that have built in dust suppression. Tools that are not able to be damped by water will have vacuum dust extraction fitments which will be used at all times.
7. Works will be undertaken during the hours of 8am – 5pm, in which noisy works will be contained. Neighbours will be informed of any prolonged noisy work prior to activity and, wherever possible with 48 hours' notice.