Your Reference : Cemetery Road, Hemmingfield, Barnsley, S73 0PU
Our Reference : VM CIP 421613

Paul Harris,Eton Construction Ltd

S73 0PU

Virgin Media
1 Dove Wynd
Strathclyde Business Park
Bellshill
ML4 3AL
Tel: 0800 408 0088
Fax: 01698 565 551

Project Title & Location:	
Authority/Client for Works:	Barnsley Metropolitan Borough Council
Legislation under which Client Working:	New Roads and Street Works Act 1991, Highways Act 1981
Details of existing Virgin Media apparatus:	Existing VM FTTP narrow trench Network running East-West on Cemetery Road, S73 0PU.
Reasons Diversion Required:	Eton Construction Ltd Proposed development of land.
Proposal for Virgin Media Works	
Civil Engineering Works:	New Build to carry out all civils.
Cabling Works:	Cut & reconnect all subduct within the FTTP Bundle, Re-blow customer drop fibre, Re-blow L4 12F.
Dependency:	NA
Methods of Construction / Non-Standard Construction:	Virgin Media will use project management techniques throughout to assist in monitoring timescales for various activities.
Materials	
Long Lead Time:	See Attached Detailed Estimate
Delivery/Storage:	Materials for civil works will be delivered to site by Virgin Media Contractor or Virgin Media on the instruction of Virgin Media supervision staff as and when required. Cabling and splicing materials will be stored at Virgin Media or Virgin Media premises until such time that they are required on site.
Traffic Management:	All Traffic Management shall be undertaken in accordance with chapter 8, Traffic Management Act. Any requirements over and above those laid down in Chapter 8 to be agreed on site between Highways Department and Virgin Media contractor.
	NO
Ground Conditions inc. Contamination:	Ground contamination has not been identified, but it is essential Virgin Media is informed. This will enable Virgin Media to ensure H & SAWA requirements are met for Virgin Media, also to allow the provision for any special materials, and / or construction standards.

Access:	Virgin Media Personnel and Contractors working on site will be instructed to observe site security and safety procedures. In cases of damage to Virgin Media Plant on site or emergency situations, access may be required at very short notice.
Programme/Timing of Works:	In order for these works to be completed on agreed timescales, Virgin Media's programme of work is detailed on the attached Detailed Estimate. The quoted timescales are from receipt of your formal acceptance of costs and AGREED PROGRAMME OF WORKS & START DATE with appointed Site Agent.
Monitoring & Control:	The project will be monitored and controlled at two separate levels. 1. With client/Contractor to ensure agreed timescales are met and to resolve on-site problems. Changes to this specification and Virgin Media's works can only be authorised by the Virgin Media personnel referred to in the list of contacts in this document. All changes must be documented and agreed between the Client/Contractor and Virgin Media, within 7 days of the change. 2. In-house Project Management in order to ensure resource allocation for continuity of work and financial control.
Additional or Unforeseen Works:	**Please be aware that should the need for any unforeseen works arise, Virgin Media will re-appraise the existing budget. If the cost of the additional work is deemed to be significantly higher, Virgin Media may stop works and require additional funds prior to recommencing works on site.**
Contacts:	Virgin Media Planning & Design Telephone: 07985 806818 Virgin Media Civils - (Delivery & Compliance) Enzo Rudak 07985 805410 Rob Titus 07985806818
Repayment Works:	Full detailed breakdown on attached Detailed Estimate Signed ..... 01/10/2022 ..... Date ..... On behalf of Eton Construction Ltd