

RISK ASSESSMENT: SIGNIFICANT RISKS THAT CANNOT BE DESIGNED OUT		SUGGESTED ACTION
RISK	LEVEL OF RISK (H/M)	
DEEP EXCAVATIONS ASSOCIATED WITH DEEP DRAINAGE WORKS	HIGH	ENSURE ALL EXCAVATIONS HAVE ADEQUATE TRENCH SUPPORTS AND ARE FENCED OFF TO PROTECT FROM FALLS.
HANDLING LARGE DIAMETER MANHOLE AND SOAKAWAY RINGS	HIGH	USE CORRECT LIFTING EQUIPMENT AND ENSURE OPERATIVES WEAR THE CORRECT PERSONAL PROTECTIVE EQUIPMENT.
CONTACT WITH SEWEAGE/WORKING IN CONFINED SPACES	MEDIUM	USE GAS DETECTORS/BREATHING EQUIPMENT AND ENSURE OPERATIVES WEAR THE CORRECT PERSONAL PROTECTIVE EQUIPMENT.
NOISE FROM MACHINERY	MEDIUM	OPERATIVES TO WEAR THE CORRECT EAR PROTECTION.
EXCAVATIONS NEAR TO UTILITIES	HIGH	UTILITY MAPS TO BE INSPECTED AND APPARATUS LOCATED USING APPROPRIATE EQUIPMENT PRIOR TO EXCAVATION.
EXCAVATIONS IN PUBLIC HIGHWAY	HIGH	ENSURE ALL EXCAVATIONS HAVE ADEQUATE TRENCH SUPPORTS AND ARE FENCED OFF TO PROTECT FROM FALLS. ENSURE THE CORRECT SIGNAGE/TRAFFIC CONTROL IS USED.
IT IS ASSUMED THAT WORKS ASSOCIATED WITH THIS DESIGN WILL BE UNDERTAKEN BY A PERSON(S) WHO ARE COMPETENT AND HAVE THE REQUIRED LEVEL OF EXPERIENCE AND EXPERTISE.		

KEY

- Existing Public combined sewer to remain
- Proposed adoptable Highway drainage
- Proposed gully

NOTES

All drainage connection points to be located and checked for position and level prior to the commencement of any works.

Ordnance Survey Grid & Datum

Highway Drainage Notes

1.All adoptable sewer works and material to be in accordance with "Sewers for Adoption" 6th Edition, The Relevant British/European and BMBC Standards/Requirements.

2.Manhole covers must have a clear opening of 600mm and shall be Class D400 to BS EN 124 with 150mm deep frames in highways.

3.Filled ground must be filled and consolidated under the supervision and to the satisfaction of BMBC before any sewer works are carried out.

4. BMBC will not accept filter drain/land drainage runoff into the Highway drainage sewer network (directly or indirectly.) An alternative method of disposal of land drainage runoff will therefore be required. Please consult with the Local Authority/Land drainage Section.

5. Cover slabs must carry the BSI kitemark or will be rejected by BMBC. Where the clear opening of the kite marked product is different to that of the cover and frame, a loading bearing slab should be fitted above the cover slab to bring the size down to 600mm x 600mm for the Yorkshire Water specified cover size. Please refer to CPSA Technical bulletin issued Autumn 2004 for Kitemarked cover slab opening sizes.

6. Sulphate resistant cement (C20-DC2) and precast concrete products must be used or a laboratory report provided proving that such precautions are not necessary.

7. Sewers to be laid in Class "S" bedding (150mm granular bed & surround.) Where depth of cover to the top of the sewer is less than 1.2m in Highway and verges (or less than 900mm in non vehicular areas) then a concrete slab should be provided above the granular bed and surround.

8. Bedding and backfill material to conform to the requirements of Water Industry Specification 4-08-02 (Table A2).

9. Stone backfill is required to all sewer trenches under vehicular areas. As dug material may be used on other areas subject to the written approval of the Highway authority.

10. All 150mm & 225mm dia pipes to be clay to comply with the relevant requirements of BS EN 295-1: 1991.
Minimum pipe crushing strength to be 150mm dia. 40KN/m, 225 dia. 45KN/m
All pipes 300mm dia and above to be concrete pipes to comply with the relevant provisions of BS 5911. Strength class 120 to EN 1916/BS 5911-1:2002.

Preliminary

Rev	Details	Date	Drwn.	Chk.

Yorkshire Developments

Upper Hoyland Road
Hoyland, Barnsley

Section 38 Plan

Dwg No. : STE/20/09/10

Date : 18-7-20

Scale : 1:200

Copyright © Shaun Tonge Engineering

SHAUN TONGE ENGINEERING
11 Broomhead Road. Wombwell. Barnsley. S73 0SA.
Tel 01226 755929. Mobile 07528 278070 . Email Shauntongeengineering@yahoo.co.uk

A1