Demolition Method Statement

Works at the Kendray, Birk Avenue, Barnsley S70 3AH

1. Temporary fencing erected around the site during the demolition works.
2. Disconnection of services and internal soft strip of building.
3. Identification and strip of any asbestos by specialist removal company.
4. Long reach equipment to take down the structure from within the site boundary as determined by specialist contractor.
5. Demolition to ground level leaving brick crusher run on site.
6. Dry areas of the works will be damped down to prevent the spread of airborne dust.
7. Removal of materials off site to recycling facility.
8. Periodic inspections of site to ensure continued site safety following demolition.

Additional Note: All works to be agreed with Building Control and comply with all other relevant legislation.