CARAVAN SITE

WOMBWELL INGS

Wombwell
Bridleway No.11

New 2.15m wide ramp from existing ground to +23.30m level at 1:12 gradient, maintaining the same alignment as existing bridleway

Wombwell
Footpath No. 10

Existing footpath No10 ramped to tie into new 1:12 ramp

Wear to grass on top of bank suggests this is the more commonly used informal route connecting the two PROW. Temporary diversion will follow a similar alignment along top of bank

+23.300

Existing bund

Crest of new bund at +23.300

N

A

Key

Existing bridleway (Wombwell No. 11)

Bridleway to be temporarily closed and reinstated after works

Existing footpath (Wombwell No.10)

Indicative route of temporary diversion for footpath No. 10

Informal route as evidenced by wear to top of bund

Rev	Modifications	Date	Drawn	Designed	Checked	Approved

JBA consulting

Second Avenue
ONCHAN
Isle of Man
IM3 4LT
British Isles

www.jbaconsulting.com

t +44 (0)1624 695100
f +44 (0)1624 620366
e info@jbaconsulting.com

Offices at Coleshill, Doncaster, Edinburgh, Exeter, Haywards Heath, Limerick, Newcastle upon Tyne, Onchan, Newport, Saltaire, Skipton, Tadcaster, Thirsk, Wallingford and Warrington

for

The Garganey Trust
Wombwell Wetlands Extension Scheme
Wings Across The Ings
Footpath Diversion Plan

This document is the property of Jeremy Benn Associates Ltd. It shall not be reproduced in whole or in part, nor disclosed to a third party, without the permission of Jeremy Benn Associates Ltd.

Scale: 1:200 @ A1	Drawn:	A. Craven	Sep 2017
	Designed:	A. Craven	Sep 2017
	Checked:	N. Allin	Sep 2017
	Approved:	S. Maslen	Sep 2017

Digital File Name: 2016s3858-WT09 - Footpath Diversion Plan

Drawing Number:	Rev.:	Sheet No.:	Status:
2016s3858-WT09	V1.0	1 of 1	FOR PLANNING