Henry Boot CONSTRUCTION

IBI

BARNSLEY Metropolitan Borough Council

Mott MacDonald

nps group

DRAWN BY: DM

RVWD BY: MC/DG

AUTH BY:

Metropolitan Centre

Stage 3a GMP Programme

PROGRAMME No. 09174 3a

ORIG. ISSUE DATE: 03/05/2017

REV.No/ REV.DATE 01 - 07/06/2017

BETTER BARNSLEY

REVISION 01 - 07/06/17
Boulevard and Corner Retail Extensions omitted

? Content and Programme currently undefined

Note:
1 day item at start of each line is anticipated information release date from Structural Engineer

One floor complete and clear of 2, 3 & 1st

Line	Name	Duration	Start	Finish	Revision_post_030517
1	**DESIGN PROGRAMME**	136d	09/01/2017	21/07/2017	
2	Agreed Latest Full Construction Information Issue	0	26/06/2017	26/06/2017	
3	**CRITICAL GMP AGREEMENTS**	126d	20/03/2017	18/09/2017	
4	Agree Lifts and Elevators GMP (based on 3a details)	6w	05/06/2017	14/07/2017	
5	Agree Rooflight GMP	2w	05/06/2017	16/06/2017	
6	Agree Steelwork GMP (based on 3a details)	6w	20/03/2017	03/05/2017	
7	Agree Facade GMP (based on developed 3a details)	6w	20/03/2017	03/05/2017	
8	Facade Design Lead to Tender	0d	18/09/2017	18/09/2017	
9	Agree GMP for M & E - (based on full design)	6w	05/06/2017	14/07/2017	
10	**PHASED POSSESSIONS & ISOLATIONS**	358d	09/01/2017	27/06/2018	
11	Phased Possession Dates	4d	26/01/2017	03/08/2018	
12	Isolations Possession Phase 1	2w 1d	27/01/2017	10/02/2017	
13	Isolations Possession Phase 2	2w	27/02/2017	20/02/2017	
14	Isolations Possession Phase 3	2w	14/03/2017	27/03/2017	
15	Isolations Possession Phase 4	2w	06/06/2018	17/06/2018	
16	**SERVICE DIVERSIONS**	366d	07/11/2016	19/05/2018	
17	Northern Powergrid Diversion	156d	06/03/2017	19/09/2017	
18	HBC Excavate in basement for 11kv cables	10d	26/06/2017	07/07/2017	
19	Powergrid divert 11kv cables	12w	06/02/2017	18/06/2017	
20	NPG Substation Works	258d	24/04/2017	19/05/2018	
21	NPG de-commission extsg Cheapside substation (earliest start -latest finish)	26d	24/04/2017	31/08/2017	
22	NPG re-commission extsg Cheapside substation (latest finish)	1d	27/02/2018	27/02/2018	
23	NPG re-commission extsg Town Centre substation (latest finish)	1d	19/05/2018	19/05/2018	
24	Gas Diversion	12w	07/11/2016	18/09/2017	
25	Openreach Diversion	12w 3d	02/02/2017	14/05/2017	
26	YW Sewer diversion		07/11/2016	25/01/2017	
27	**DEMOLITION & STRIP OUT**	125d	05/12/2016	31/05/2017	
28	Asbestos Removal GMP	4w 3d	05/12/2016	13/01/2017	
29	Relocate town centre cleansing staff (currently in BB shop basement) (Unit 21 basement?)	4d	07/02/2017	10/02/2017	
30	Relocate Shopmobility and Better Barnsley Shop	4d	03/01/2017	06/01/2017	
31	Re-Locate Security Office from Upper May Day Green	1d	16/02/2017	16/02/2017	
32	Asbestos Surveys Units 1 & 3 Cheapside (Travel Agents)	1d	03/01/2017	03/01/2017	
33	Asbestos Surveys Units 1st floor above 17,19 & 21 Cheapside	3d	04/01/2017	06/01/2017	
34	Asbestos Removal Unit 11/13 May Day Green (minimal unlicensed ? - ceiling)	1d	14/02/2017	14/02/2017	
35	Strip out Unit 11/13 May Day Green	4d	27/02/2017	02/03/2017	
36	Remove asbestos Units 5 & 7 Cheapside (minimal unlicenced)		13/02/2017	13/02/2017	
37	Initial strip out Poundland all levels to allow asbestos survey		13/02/2017	13/02/2017	
38	Strip out Units 5 & 7 Cheapside (Better Barnsley Shop)	2w	13/02/2017	24/02/2017	
39	Asbestos Surveys Units 9 (The Works) + 15 (Amore)	1d	09/01/2017	09/01/2017	
40	Asbestos Surveys Units May Day Green Arcade & Charter Arcade	3d	10/01/2017	12/01/2017	
41	Asbestos Surveys Units Upper May Day Green Arcade & Upper Charter Arcade 17,19,21	7d	06/02/2017	17/02/2017	
42	Asbestos Surveys 1A Cheapside (Poundland) - all floors	10d	23/01/2017	03/02/2017	
43	Asbestos Surveys Units 8 & 11/13 Cheapside (Game) & (WH Smith)	2d	01/02/2017	02/02/2017	
44	Asbestos Surveys 15,17,19,21 & 23-27 May Day Green	3d	03/02/2017	07/02/2017	
45	Remove asbestos Units 1st floor above 17,19 & 21 Cheapside	2w	13/03/2017	24/03/2017	
46	Strip out Units 1st floor above 17,19 & 21 Cheapside	2w	27/03/2017	07/04/2017	
47	Remove asbestos 1A Cheapside (Poundland)	12w 3d	09/02/2017	19/05/2017	
48	Strip out Poundland basement/ remove Mezz Floor	5w	06/03/2017	07/04/2017	
49	Strip out Poundland all levels	5w 4d	02/05/2017	12/06/2017	
50	Strip out Units Upper May Day Green Arcade	2w	20/03/2017	07/04/2017	
51	Remove asbestos Units Upper May Day Green Arcade	2w	06/03/2017	17/03/2017	
52	Remove asbestos Units May day Green Arcade & Charter Arcade	9w 2d	13/02/2017	05/05/2017	
53	Strip out Units May Day Green Arcade & Charter Arcade	8w 3d	20/02/2017	11/05/2017	
54	Remove asbestos Units 1 & 3 Cheapside (Travel Agents)	2w 3d	13/02/2017	21/03/2017	
55	Remove asbestos Units 9 (The Works) + 15 (Amore)	1w	13/02/2017	04/04/2017	
56	Strip out unit 1 Cheapside	1w	27/02/2017	03/03/2017	
57	Strip out unit 3 Cheapside	5d	22/03/2017	28/03/2017	
58	Strip out units 9 (The Works) + 15 (Amore)	3w	27/02/2017	20/04/2017	
59	Remove asbestos Units 8 & 11/13 Cheapside (Game) & (WH Smith)	13d	10/04/2017	28/04/2017	
60	Strip out units 8 & 11/13 Cheapside (Game) & (WH Smith)	1w 4d	02/05/2017	12/05/2017	
61	Remove asbestos 15,17,19,21 & 23-27 May Day Green		02/05/2017	02/05/2017	
62	Strip out 15,17,19,21 & 23-27 May Day Green	6w 4d	27/02/2017	13/04/2017	
63	Asbestos Surveys/ Removal Rooftop Plant Room/ Stores and Plant Areas around rooflights	1w 1d	21/04/2017	22/05/2017	
64	Strip out Rooftop Plant Room/ Stores and Plant around rooflights	2w	02/05/2017	15/05/2017	
65	Asbestos Surveys Met Centre External	1w	13/03/2017	17/03/2017	
66	Asbestos Surveys Market Hall & Cafes etc	1w	13/03/2017	17/03/2017	
67	Remove asbestos Market Hall & Cafes	2w	08/05/2017	19/05/2017	
68	Strip out and clean down Market Hall & Cafes	5w 3d	04/04/2017	02/06/2017	
69	Take up existing floor tiles and screed	5w	24/04/2017	30/05/2017	
70	**Lifts & Escalators removals**	41d	13/04/2017	09/06/2017	
71	Lift Removal old BB shop	4d	13/04/2017	13/04/2017	
72	Lift Removal ex WHSmith	2w 4d	02/05/2017	19/05/2017	
73	Strip out escalators in arcade & Market Hall	2w 2d	08/05/2017	23/05/2017	
74	Escalator removal ex Poundland	1w 3d	24/05/2017	05/06/2017	
75	Lift Removal ex Poundland	2w 4d	22/05/2017	09/06/2017	
76	**DEMOLITION**	396d	13/03/2017	01/10/2018	
77	Demolish external staircase Cheapside	5d	13/03/2017	17/03/2017	
78	Hoarding to Cheapside and May Day Green	1w	20/03/2017	24/03/2017	
79	Demolish blockwork (and conc?) walls in basement West end X6 - 46	5d	02/05/2017	08/05/2017	
80	Demolish blockwork (and conc?) walls in basement South Side (Cheapside) X46 - X102	6d	07/06/2017	14/06/2017	
81	Cheapside - full strip back to concrete frame incl full demo 2nd floor structure X78-X102	26d	29/06/2017	04/07/2018	
82	Demolish 2nd floor Stores X78 - X102 Cheapside	3w	23/05/2018	30/05/2018	
83	Demolish 2nd floor Plant Room X46 - X70 Cheapside	2w	31/05/2018	13/06/2018	
84	Remove precast panels and glazing Cheapside	4d	14/06/2017	27/06/2017	
85	Remove existing surface finishings Cheapside balcony area	1w	28/06/2017	04/07/2017	
86	2nd floor and above - Full strip back to concrete frame offices & Plant rooms	4w	28/06/2017	25/07/2017	
87	May Day Green - Full strip back to concrete frame incl demolition May Day Green/ Market Parade	49d	28/06/2017	27/09/2017	
88	Remove precast panels May Day Green	3w	28/06/2017	18/07/2017	
89	Erect/ Strip scaffold May Day Green 1st Floor	4w	19/07/2017	13/09/2017	
90	Remove brickwork infills May Day Green	4w	02/08/2017	30/08/2017	
91	Remove existing surface finishings May Day Green balcony area	2w	14/09/2017	27/09/2017	
92	Remove precast panels Market Parade 50%	1w	19/07/2017	25/07/2017	
93	Demolish corner of MayDay/ Market Parade (Food Hall entrance)	4w	08/08/2017	05/09/2017	
94	Remove precast panels Market Parade 2nd 50%	1w	06/09/2017	12/09/2017	
95	Cut holes in FF slab for M&F Service core lifts & stairs & riser	1w	20/09/2017	26/09/2017	
96	Demolish extg FF slab X36-42,Y12-36	2w	06/09/2017	19/09/2017	
97	Cut holes in GF slab for M&F Service core lifts & stairs	1w	12/09/2017	18/09/2017	
98	Strip out & Demolish Meat & Fish & Units 15,17,19, 21 Cheapside	12w	27/04/2018	23/07/2018	
99	Demolish and clear away Multi Storey Car Park and Market Parade Slab etc	8w	06/08/2018	01/10/2018	
100	**BASEMENT BELOW OLD COUNCIL OFFICES**	451d	20/02/2017	10/12/2018	
101	Remove asbestos and demolish walls old council offices basement	17w	20/02/2017	22/06/2017	
102	Install SW Attenuation tanks	50d	02/10/2018	10/12/2018	
103	**STRENGTHENING STEELWORK**	120d	05/06/2017	24/11/2017	
104	Area 6 - u/side GF slab X24-36, Y24-44 + stair infill steels X6-36	3w 1d	23/06/2017	11/09/2017	
105	Area 5 - u/side GF to existing/ new Market Hall escalator area	3w 1d	05/06/2017	02/10/2017	
106	Area 4 - u/s FF trimming to Stair 04	2d	18/10/2017	19/10/2017	
107	Area 4 - u/s GF X78-102, Y24-42	3w 1d	05/06/2017	17/10/2017	
108	Area 6 - u/side FF slab X18-46, Y12-44	5w 1d	05/06/2017	05/09/2017	
109	Area 5 - u/side FF slab around extg mall conveyor openings X42-52	2w 1d	05/06/2017	29/08/2017	
110	Area 3 - u/side FF slab X12-30, Y42-72 (around new Food Hall entrance)	1w 1d	05/06/2017	07/08/2017	
111	Area 7 - u/s FF General extsg/ new voids	1w 1d	05/06/2017	07/08/2017	
112	Area 5 - u/s FF to new Market Hall escalator area	1w 1d	05/06/2017	05/09/2017	
113	Area 7 - Install trimming steel around openings u/s 2F General	3w 1d	05/06/2017	02/10/2017	
114	Area 5 - Install steelwork 2F main rooflight Y56-68, X64-84	2w 1d	05/06/2017	14/08/2017	
115	Area 5 and 4 - u/s 2F other rooflights	3w 1d	05/06/2017	26/09/2017	
116	Install temp steelwork at FF for installation of new Market Hall escalators	1w 1d	05/06/2017	20/11/2017	
117	Market Hall move to Market Parade complete (Earliest)		19/03/2017	19/03/2017	
118	**REFURB EXISTING MARKET LIFTS**	96d	26/02/2018	19/07/2018	
119	Asbestos Surveys/ Removals Market lifts for refurb	6d	26/02/2018	19/03/2018	
120	Refurb market lifts (Rev - 1 at a time? - duration doubled to allow)	16w	20/03/2018	19/07/2018	
121	**NEW RATED FLOOR IN BASEMENT**	35d	03/07/2017	18/08/2017	
122	**ALTERNATIVE FLOOR AREA IN BASEMENT X18 - X36**	35d	03/07/2017	18/08/2017	
123	Build Perimeter sleeper walls for poly fill (if any required)	2w	03/07/2017	14/07/2017	
124	Drainage below slab	3w	03/07/2017	14/07/2017	
125	Construct lift shaft pits 9,10 & 11	2w	03/07/2017	14/07/2017	
126	Lay polystyrene	2w	17/07/2017	28/07/2017	
127	Prep & cast slab	3w	31/07/2017	18/08/2017	
128	**MAIN BASEMENT AREA WORKS**	126d	05/06/2017	28/11/2017	
129	Strip out services	4w	05/06/2017	30/06/2017	
130	Survey/ carry out structural/ cosmetic repairs to existing concrete frame	5w 1d	03/07/2017	05/09/2017	
131	1st fix new services through basement	4w	06/09/2017	03/10/2017	
132	Basement Soffit insulation C8	8w	04/10/2017	28/11/2017	
133	**NEW STORES IN BASEMENT X6 - X44**	111d	14/08/2017	24/01/2018	
134	Alterations to extg Cheapside Substation - to form new access corridor	1w	14/08/2017	18/08/2017	
135	New walls in basement for new M&F area - X6 - X44 - assumed blockwork (fair faced)	7w	21/08/2017	09/10/2017	
136	1st and 2nd fix M&E	8w	10/10/2017	04/12/2017	
137	Paint blockwork/ other wall finishes	4w	07/11/2017	04/12/2017	
138	Fix doors and ironmongery	2w	05/12/2017	18/12/2017	
139	Floor finishes (paint?)	4w	19/12/2017	23/01/2018	
140	Ceilings ? incl Basement Soffit insulation C8	8w	22/11/2017	24/01/2018	
141	**NEW RETAIL STORES 1 & 2 IN BASEMENT X46 - X102**	91d	10/10/2017	19/12/2017	
142	New walls in basement for new Retail Stores 1 & 2 - X46 - X102 - assumed blockwork (fair faced)	3w	10/10/2017	30/10/2017	
143	1st and 2nd fix M&E	4w	31/10/2017	27/11/2017	
144	Paint blockwork/ other wall finishes	2w	14/11/2017	27/11/2017	
145	Fix doors and ironmongery	1w	28/11/2017	04/12/2017	
146	Floor finishes (paint?)	2w	05/12/2017	18/12/2017	
147	Ceilings ? incl Basement Soffit insulation C8	2w	28/11/2017	19/12/2017	
148	**LIFTS & STAIRS**	184d	02/10/2017	05/07/2018	
149	Construct lift shafts 1 & 2	4w	18/10/2017	14/11/2017	
150	Construct lift shafts 3 & 4	4w	07/11/2017	16/01/2018	
151	Construct lift shafts 7	6w	24/10/2017	18/12/2017	
152	Construct lift shafts 8,9,10 & 11	11w	03/10/2017	18/12/2017	
153	Prep shaft/ Install Lift 11 (for M&F use)	4d	17/01/2018	23/02/2018	
154	Prep Shafts/ Install lifts 7,8,9 & 10	16w	09/03/2018	05/07/2018	
155	Install Stair 6	6w	05/12/2017	23/01/2018	
156	Install Stair 4	5w	20/10/2017	23/11/2017	
157	**SLAB INFILLS**	35d	05/09/2017	02/10/2017	
158	Infill voids generally	2w	09/08/2017	02/10/2017	
159	Infill Arcade escalator voids at FF (and pits at GF)	1w	30/08/2017	05/09/2017	
160	Construct new FF slab X36-42,Y12-36	1w	20/09/2017	26/09/2017	
161	**MEAT & FISH INTERNALS**	80d	18/10/2017	27/02/2018	
162	Partition walls to stalls	2w	18/10/2017	31/10/2017	
163	M & E 1st fix	4w	25/10/2017	21/11/2017	
164	Screed to stalls ?/ ramps	4w	01/11/2017	28/11/2017	
165	Stall Counters	4w	29/11/2017	26/12/2017	
166	Hygenic wall cladding (incl columns?)	4w	15/11/2017	12/12/2017	
167	Prep and paint exposed concrete soffit	2w	06/12/2017	19/12/2017	
168	Silicone scraped texture render to stall fascias	2w	20/12/2017	10/01/2018	
169	Roller shutters (powder coated box)	2w	05/12/2017	18/12/2017	
170	Ceramguard hygenic ceilings to stalls	4w	11/12/2017	15/01/2018	
171	Rear (access) doorsets (hygenic?)	2w	05/12/2017	18/12/2017	
172	Ceramic tiling to stall fascias	2w	11/01/2018	24/01/2018	
173	Stall sink & counters & WHB	4w	31/01/2018	27/02/2018	
174	M & E 2nd fix	4w	02/01/2018	29/01/2018	
175	Resin flooring and stall upstands	1w	30/01/2018	05/02/2018	
176	Walk-in fridge installations	1w	06/02/2018	12/02/2018	
177	RE-LOCATE MEAT & FISH		26/02/2018	26/02/2018	
178	**MARKET INTERNAL WORKS**	276d	05/06/2017	19/07/2018	
179	Time available to remove existing lead paint finish from concrete soffits and beams (or encapsulate existing paint?)	3w 1d	05/06/2017	28/06/2017	
180	New blockwork walls Market Hall and Retail South GF	6w	06/09/2017	17/10/2017	
181	New blockwork walls Market Hall, Food Hall FF	4w	18/10/2017	14/11/2017	
182	Temp wall along New St elevation G & FF	4w	15/11/2017	12/12/2017	
183	Erect/ strip birdcage scaffold for new main rooflight	4w	11/07/2017	08/11/2017	
184	Remove existing main rooflight	1w	25/07/2017	31/07/2017	
185	Demolish upstand around existing 1st floor opening	4w	14/08/2017	11/09/2017	
186	Install new main rooflight	4w	12/09/2017	09/10/2017	
187	Bulkhead walls to rooflight area	2w	10/10/2017	23/10/2017	
188	Erect/ Strip Birdcages for smaller roof light removal/ renewal (3 nr)	4w	05/09/2017	06/11/2017	
189	Remove existing smaller rooflights (3 nr) and form part slab infill	2w	19/09/2017	02/10/2017	
190	Install new smaller rooflights (3 nr)	3d	03/10/2017	23/10/2017	
191	Infill openings/ cut new openings	2w	26/09/2017	09/10/2017	
192	Fire proofing new exposed steelwork	4w	20/10/2017	16/11/2017	
193	**ESCALATORS**	118d	13/07/2017	29/12/2018	
194	Lead-in	18w	31/07/2017	04/12/2017	
195	Install Temp Steelwork	2w 1d	11/09/2017	20/11/2017	
196	Construct new pits	2w	21/11/2017	04/12/2017	
197	Install Escalators	4w	05/12/2017	09/01/2018	
198	Strip Temp Steelwork	1w	12/12/2017	18/12/2017	
199	Balustrades to escalator area	3w	19/01/2018	30/01/2018	
200	New floor screed	8w	24/10/2017	13/02/2018	
201	Paint existing concrete soffits and beams GF	2w	05/12/2017	18/12/2017	
202	Paint existing concrete soffits and beams FF	2w	19/12/2017	09/01/2018	
203	Floor finish GF	4w	19/12/2017	23/01/2018	
204	Floor finish FF	4w	19/01/2018	26/02/2018	
205	Construct walls for Market Stalls	12w	24/01/2018	25/04/2018	
206	Roller shutters (powder coated box)	7w	26/03/2018	22/05/2018	
207	Silicone scraped texture render to stall fascias	7w	26/04/2018	15/06/2018	
208	Stall Counters	8w	24/05/2018	19/07/2018	
209	Ceramic tiling to stall fascias	7w	24/05/2018	12/07/2018	
210	M&E 1st and 2nd fix Market	18w	19/12/2017	10/05/2018	
211	Commissioning	4w	11/05/2018	08/06/2018	
212	RE-LOCATE MARKET	10d	23/07/2018	02/08/2018	
213	**OLD PARTITIONS MARKET/ FOODHALL**	20d	18/10/2017	14/11/2017	
214	Internal walls Market Hall G & FF	4w	18/10/2017	14/11/2017	
215	**OODHALL INTERNAL WORKS**	125d	13/12/2017	25/06/2018	
216	Internal walls to Foodhall	4w	13/12/2017	17/01/2018	
217	M&E 1st and 2nd fix Foodhall	12w	19/01/2018	19/04/2018	
218	Foodhall toilets	4w	09/02/2018	08/03/2018	
219	Foodhall ceilings	6w	01/03/2018	19/04/2018	
220	Foodhall Floor finish	6w	29/04/2018	04/06/2018	
221	Foodhall Roller shutters (powder coated box)	2w	29/03/2018	19/04/2018	
222	Foodhall Silicone scraped texture render to stall fascias	2w	12/04/2018	25/04/2018	
223	Foodhall Ceramic tiling to stall fascias	2w	26/04/2018	10/05/2018	
224	Foodhall Counters	2w	11/05/2018	24/05/2018	
225	Foodhall Decoration	6w	14/05/2018	25/06/2018	
226	**NEW STEELWORK/ FACADE TO CHEAPSIDE CENTRAL SECTION**	151d	23/06/2017	30/01/2018	
227	Red level dig & Foundations for new facade on Cheapside X36-90 (M&F to Tower)	3w	31/07/2017	18/08/2017	
228	Area 1 - Prepare connections to exstg columns for new columns and beams at and above FF level GL, Y12 & 18	3w 1d	23/06/2017	11/09/2017	
229	Area 1 - Erect steelwork for new facade on Cheapside GF level X36-90 (M&F to Tower)	2w 1d	23/06/2017	25/08/2017	
230	Cheapside X36-90 - metal decking & Conc slab 2nd Floor	2w	26/09/2017	09/10/2017	
231	Cheapside X36 -90 GF slab extension	2w	03/10/2017	16/10/2017	
232	Cheapside X36-90 roof covering	2w	24/10/2017	06/11/2017	
233	GRC columns & beams from GF	2w	17/10/2017	30/10/2017	
234	Curtain walling/ doors from GF to Market Area	3w	31/10/2017	27/11/2017	
235	SFS + Corium Brick slip & GRC columns & beams from 1st floor	7w	10/10/2017	27/11/2017	
236	Curtain walling from 1st floor	4w	28/11/2017	02/01/2018	
237	Waterproofing/ paving at 1st floor	1w	03/01/2018	09/01/2018	
238	Curtain walling from GF Retail Units	4w	03/01/2018	30/01/2018	
239	**NEW STEELWORK/ FACADE TO CHEAPSIDE/ MAY DAY GREEN CORNER**	126d	14/07/2017	16/01/2018	
240	Red level dig & Foundations for new facade on Cheapside / MDG X36 - Y36	3w	21/08/2017	11/09/2017	
241	Area 2 - Prep for connections to exstg conc frame Cheapside/MDG X36 - Y36	2w 1d	14/07/2017	25/08/2017	
242	Area 2 - Erect steelwork for new facade on Cheapside / MDG X36 - Y36	2w 1d	28/07/2017	09/10/2017	
243	Cheapside/ MDG corner - metal decking & Conc slab 2nd Floor	2w	10/10/2017	23/10/2017	
244	Cheapside / MDG corner GF slab extension	2w	17/10/2017	30/10/2017	
245	Cheapside/ MDG corner roof covering	2w	24/10/2017	06/11/2017	
246	Curtain walling/ rainscreen cladding from 1st floor	6w	24/10/2017	04/12/2017	
247	GRC/ Curtain walling to Retail Units at GF	4w	05/12/2017	19/01/2018	
248	**NEW STEELWORK/ FACADE TO MAY DAY GREEN MARKET SECTION**	106d	17/07/2017	12/12/2017	
249	Foundations for new Foodhall entrance and lift pits 1 & 2	2w	10/09/2017	26/09/2017	
250	Area 3 - Prep exstg columns/ slab for new Foodhall Entrance	2w 1d	17/07/2017	26/09/2017	
251	Area 3 - Erect steelwork new Foodhall entrance and down to Y36	1w 1d	31/07/2017	03/10/2017	
252	Foodhall entrance metal decking & Conc slab 1st Floor	1w	04/10/2017	10/10/2017	
253	Foodhall entrance metal decking & Conc slab 2nd Floor	1w	11/10/2017	17/10/2017	
254	Install Market Hall feature stair (stair 01)	1w	18/10/2017	24/10/2017	
255	Foodhall entrance roof covering	1w	18/10/2017	24/10/2017	
256	Foodhall tower roof covering	1w	25/10/2017	31/10/2017	
257	Foodhall tower glazing	2w	15/11/2017	28/11/2017	
258	GRC columns & beams from GF	1w	11/10/2017	24/10/2017	
259	Curtain walling/ doors from GF to Market Area	4w	25/10/2017	21/11/2017	
260	SFS + Corium Brick slip & GRC columns & beams from 1st floor	6w	18/10/2017	28/11/2017	
261	Curtain walling/ rainscreen cladding from 1st floor	2w	29/11/2017	12/12/2017	
262	**DEMOLISH MEAT & FISH & UNITS 15 - 21 CHEAPSIDE**	116d	08/02/2018	23/07/2018	
263	Isolate Services	1d	08/03/2018	08/03/2018	
264	Asbestos Survey/ Removal Meat & Fish	2w 1d	07/03/2018	26/04/2018	
265	Strip out	2w	27/04/2018	11/05/2018	
266	Demolish Meat & Fish & Units 15,17,19, 21 Cheapside	10w	14/05/2018	23/07/2018	
267	Party wall agreements for demo units (Alhambra interface)	12w	08/02/2018	11/05/2018	
268	**NEW FACADE TO NEW STREET**	75d	24/07/2018	06/11/2018	
269	**MARKET HALL SECTION**	65d	24/07/2018	23/10/2018	
270	Meat & Fish GF slab clear		24/07/2018	24/07/2018	
271	GRC columns & beams from GF	2w	24/07/2018	06/08/2018	
272	SFS + Corium Brick slip & GRC columns & beams from 1st floor	3w	07/08/2018	28/08/2018	
273	Curtain walling in panels with brick slips	2w	29/08/2018	11/09/2018	
274	Curtain walling/ doors from GF to Market Entrance	2w	12/09/2018	25/09/2018	
275	Curtain walling/ doors from GF to shopfronts	3w	26/09/2018	16/10/2018	
276	Complete internal works to Kiosks / stalls etc	12w	24/07/2018	23/10/2018	7th June New Item
277	Strip hoarding	1w	17/10/2018	23/10/2018	7th June New Item
278	**UNIT 5/6**	55d	21/08/2018	06/11/2018	
279	GRC columns & beams from GF	2w	21/08/2018	28/08/2018	
280	SFS + Corium Brick slip & GRC columns & beams from 1st floor	3w	29/08/2018	18/09/2018	
281	Curtain walling in panels with brick slips	2w	19/09/2018	02/10/2018	
282	Curtain walling/ doors from GF to shopfronts	3w	17/10/2018	06/11/2018	
283	**NEW STEELWORK/ FACADE TO GLASSWORKS TOWER (corner Cheapside/ New St)**	50d	24/07/2018	02/10/2018	
284	Foundations for new Glassworks tower area	2w	24/07/2018	06/08/2018	
285	Erect steelwork glassworks tower area	3w	07/08/2018	20/08/2018	
286	GF slab to Glassworks tower area	1w	29/08/2018	04/09/2018	
287	Glassworks metal decking & Conc slab 1st Floor	1w	21/08/2018	28/08/2018	
288	Glassworks metal decking & Conc slab 2nd Floor	1w	29/08/2018	04/09/2018	
289	Fire proofing new exposed steelwork	1w	29/08/2018	04/09/2018	
290	Glassworks roof covering	2w	19/09/2018	02/10/2018	
291	Glassworks tower roof covering	1w	05/09/2018	11/09/2018	
292	Glassworks tower glazing	1w	12/09/2018	18/10/2018	
293	**2nd FLOOR PLANTROOM AND OFFICES**	153d	19/09/2017	08/05/2018	
294	Recladding and glazing to 2nd floor offices & plantrooms	15w	19/09/2017	09/01/2018	
295	M& E installations in Plantrooms	10w	14/11/2017	30/01/2018	
296	New walls in offices	9w	19/01/2018	20/03/2018	
297	M&E 1st and 2nd fix in new offices	13w	17/01/2018	25/04/2018	
298	Ceilings in offices	5w	05/03/2018	23/03/2018	
299	Floor finish in offices	1w	26/03/2018	09/04/2018	
300	Decoration in offices	4w	10/04/2018	08/05/2018	
301	**RE-ROOFING WORKS**	139d	19/09/2017	11/04/2018	
302	New roof finish to plant room area	2w	19/09/2017	02/10/2017	
303	New Roof finish to offices	4w	14/11/2017	11/12/2017	
304	New Roof finish above 1st floor	12w	19/01/2018	11/04/2018	
305	Clear Site	2w	10/12/2018	21/12/2018	7th June Item added

Trades Contractor

Default; GMP; Northern Power Grid; Stats; 9H Equipment- Strip Out/ Demo; Strip Out/ Demolition; UK Lifts & Escals; Hoarding; Major Demolition; Summary; Lift Installer; Bricklayer; Pre-cast floors; Concrete Repairs; Joiner; Floor finishes; Diamond Driller; Screeder; Hygenic cladding; Roller Shutters; Tiling; 1st Floor; Fire Protection; 2nd Floor; Ground Floor; GRC Cols & beams; MCP Asbestos Removal

Asbestos Surveys; Ceilings; Curtain Walling; Ground/ RC work; M&E; Metalwork; Painter; Roofing; Scaffolding; Stud Partitions/ plaster; Structural Steel; Milestones

Planned by Asta Easyplan