This drawing is copyright of DART Engineers Ltd and must not be copied or reproduced in any way without written consent.
DO NOT SCALE OFF THIS DRAWING

Status	PRELIMINARY		
No.	Revision	Date	Drwn
P1	FIRST REVISION	10.02.26	JS

Key

- Temporary Surface Water Drainage
- 1.5m Grip Trench

APPROX

2 no. Hay Bales to be placed in ditch prior to outfall to act as silt control and prevent debris entering the watercourse downstream. In extreme rain events contractor to provide silt buster also. Bunding around watercourse to be monitored regularly by contractor and construction debris within catchment to be cleared away daily. Trash Screen to be placed over outgoing pipe

In periods of peak rainfall additional methods of precaution may be required. Such as a silt buster to deal with excessive flow - Contractor to enforce this on site where necessary.

1.5m Deep Grip Trench 0.5m wide at base, 1:3 side slopes. Excavated material from trench to be used to form bund on the site boundary side of excavation as additional protection measure, bund to be a minimum of 600mm height with 1:3 slopes. To outfall into the Hydrobrake manhole.

CONNECTION INTO YORKSHIRE WATER SURFACE WATER SEWER. SUBJECT TO AN S106 AGREEMENT
CL 218.600
IL 217.529

1.007 18.7m 150Ø 1:50

SW11 1200Ø
CL 219.600
IL 217.897

SW10
Hydrobrake restricting storm water discharge rate to 3.5L/sec for 1in100Yr + 40%
Product Code - CLT-SHE-0083-3500-1400-3500
CL 219.600
IL 218.000
IL 217.950 OUT

DART ENGINEERS LTD
CIVIL AND STRUCTURAL ENGINEERING

CONTACT
e: andy@dart-engineers.com
e: rob@dart-engineers.com
t: 01937 339827
w: www.dart-engineers.com

CLIENT: Fairbank Investments Ltd

PROJECT: St Marys Street, Penistone

DRAWING TITLE: Temporary Drainage

Drawn	Chkd	Date	Scale
JS	AD	Feb 2026	1:200
Sheet Size	Drawing No.		Revision
A1	25791-DR-C-0104		P1