Discharge of Condition 9

Application 2017_0405 & 0406
Site Location: Chruchfield Lane, Kexbrough, Barnsley, S75 5DN

Planting Methodology

Loosen the soil to a depth equivalent to the height of the rootball and over a wide area to eliminate compaction and improve drainage. Improve soil structure by incorporating organic matter if required.

Dig a square hole as deep as root mass and approximately 2x as wide. If the sides of the planting hole are compacted, break the soil up with a fork before planting. Soak roots for about 30 minutes prior to planting.

Remove the pot, gently loosen the roots and place into the planting hole. Mix 50% of the original soil with 50% compost, fill in the hole and firm around gently. Avoid banking the soil up around the collar of the tree. Use stake and ties to ensure the roots are well anchored, if required by species.

New Species to be Planted

Himalayan Birch Tree
- Planted Height: 1.5 – 2 metres
- Height and spread in 20 years: 8 x 4 metres

Common Hornbeam Tree
- Planted Height: 1.5 – 2 metres
- Height and spread in 20 years: 10 x 6 meters

Crab Apple Tree
- Planted Height: 1.2 – 1.5 metres
- Height and spread in 20 years: 5 x 4 metres

Lilac
- Planted Height: 0.6 – 0.9 metres
- Height and spread in 20 years: 4 x 4 metres

Weeping Japanese Maple Tree
- Planted Height: 0.6 – 0.9 metres
- Height and spread in 20 years: 1 x 1.2 metres

Fuchsia