Appendix 3

Tree Works Schedule Plan

Initial Tree Works Schedule

Tree No.	Species	Recommendations	BS Category
T1	Sycamore	Sever the ivy to aid future inspections. Crown lift lower branches and crown clean to remove deadwood as part of general maintenance. Crown lifting may also be necessary to facilitate construction access.	B1
T2	Sycamore	Sever the ivy to aid future inspections. Crown lift lower branches and crown clean to remove deadwood as part of general maintenance. Crown lifting may also be necessary to facilitate construction access.	B2
T3	Beech	Sever the ivy to aid future inspections. Crown lift lower branches and crown clean to remove deadwood as part of general maintenance. Crown lifting and pruning away from the roof, may also be necessary to facilitate construction access.	B2
T4	London Plane	Sever the ivy to aid future inspections. Crown lift lower branches and crown clean to remove deadwood as part of general maintenance. Crown lifting and pruning away from the roof, may also be necessary to facilitate construction access.	C2
T5	London Plane	Sever the ivy to aid future inspections. Crown lift lower branches and crown clean to remove deadwood as part of general maintenance.	B2

		Crown lifting and pruning away from the roof may also be necessary to facilitate construction access.	
T6	London plane	Clear understory shrubs to aid future inspections. Crown lifting and pruning away from the roof may also be necessary to facilitate construction access.	B2
T7	London plane	Clear understory shrubs and sever ivy to aid future inspections. Some crown lifting may be need to facilitate construction access.	B2
T8	London Plane	Crown lift pendulous branches over road and over driveway to facilitate construction access. Sever ivy and clear vegetation around the base of the tree to aid future inspections.	B2
T9	Beech	Prune low hanging branches overhanging the road.	B2
T10	Sycamore	Tip reduce low hanging pendulous branches over the road.	B2
T11	Lime	Monitor cavity for progression of decay. Clear epicormics growth at the base of tree to aid easier inspection. Prune low hanging pendulous branches over road. Monitor annually	C2
T12	Sycamore	Sever ivy to aid future inspections.	B2
T13	Sycamore	Sever ivy to aid future inspections. Crown clean to remove deadwood.	C2
T14	Beech	Tree is mature and is very close to property, therefore would be unsuitable if the property were to become occupied. Therefore removal would be acceptable	B1

T15	Beech	The significant V-shaped union poses a possible risk of failure. The tree would be unsuitable in such close proximity to an occupied property. Therefore it may not have a long term future. Therefore removal would be acceptable.	C1
T16	Horse Chestnut	Clear understory vegetation around the tree to aid future inspections. Prune any low hanging branches over road.	B2
T17	Sycamore	Clear understory vegetation around the tree to aid future inspections. Prune any low hanging branches over road.	B2
T19	Sycamore	Clear understorey vegetation to aid future inspections.	B2
T20	Sycamore	Sever ivy to aid future inspection. Re-inspect unions when ivy has been cleared.	B/C
T21	Ash	Sever ivy and re-inspect.	C2
T23	Sycamore	Sever ivy to aid future inspections.	B2
T24	Lime	Prune any low hanging pendulous branches overhanging boundary.	B2
T25	Lime	Sever ivy and clear understory vegetation around the base of the tree to aid future inspection	B2
T26	Sycamore	Sever the ivy and crown clean to remove deadwood, and re-inspect	B2
T27	Sycamore	Cut back understory vegetation to aid future inspections.	B2
T28	Hornbeam	Can be removed if it conflicts with the driveway proposal	C2

T29	Hornbeam	Can be removed if it conflicts with the driveway proposal	C2