Percolation Tests for The Quarry Rockside Road

The test hole was located towards the north east of the site

Test 1 - 17 May 2019

8.07 – 650mm deep

8.08 - 500mm of water

8.10 – 150mm deep

Test 2 - 17 May 2019

Test Hole 700x300mm

8.21 – 650mm deep

8.23 - 500mm of water

8.25 – 150mm deep

Based on the results of these 2 tests, soakaway potential is excellent.

Roof Area of Proposal 106sqm

Hardstanding 135sqm

A basic rubble filled soakaway constructed from brick or concrete rings of approximately

1x1x2m deep will be sufficient to cope with a 1:100 year storm