CHEAPSIDE LEVEL Months 1-18 -Demolition and Construction-
Market Building complete for fit-out after 16 months.

Date:	Comments:	Drn:	Chc	App:	Rev:
15/03/11	2010 New scheme initial proposal	MP	BM		AA
25/03/11	General update	BM	MP		AB
11/04/11	Loading Bay moved, Kendray Street closed off towards Eldon Street	BM	MP		AC

The Arcade
Eldon Street
Kendray Street
Existing trees to be retained
Loading Bay
Burlington Arcade
PHASE 1a
maintain Service Access to Upper Level
maintain Vehicle Access to and from basement
Escape Exit
Pedestrian route through to be maintained at all times
Queen Street
Cheapside
Temporary Market Stalls locations
Queen Street South
Albert Street East
PHASE 1b
Harborough Hill Road
PHASE 1
possible contractors compound during Phase 1
possible contractors compound during Phase 1
maintain Vehicle Access to and from Car Parks
maintain Vehicle Access to Alhambra Service Yard at all times
maintain Vehicle Access to Alhambra Car Park at all times
Alhambra Shopping Centre
Wesley Street

98.50 98.00 97.00 96.99 94.09 93.80 93.00 92.42 92.54 93.79 96.72 97.65 91.46 98.64 99.50 92.46 92.21 97.0 97.0 95.8 95.2 97.84 98.90

OCCUPYING THE EXISTING BUILDING

The Cheapside Level diagram illustrates the public circulation areas whilst demolition takes place of the old Council Offices and part of Littlewoods, and whilst the new Market Building is being constructed.

The open market will be removed and replaced by temporary stalls on Cheapside as per the temporary market planning application.

However access must be maintained at all times to the Car Park and Metropolitan Centre, the contractor is to provide details of how this is to be implemented.

Car Parking:
Metropolitan Car Park, 600 spaces maintained

KEY

- Phase 1 To be Demolished
- Existing Buildings to remain
- Retain existing structural bay to support ground Refer to SE details
- Existing Ingress / Egress through Metropiltan Mall
- Outdoor walkway Public / Pedestrian Accessible areas
- Temporary Meat & Fish Servicing zone
- Phase Boundary
- Basement Line Below
- Existing Building above to be demolis
- Cut Line
- Hoarding Area Of hoarding zone (1hr fire rating)
- Hoarding Area Of hoarding zone (2hr fire rating)

Notes:
Do not remove this panel from the drawing
No dimensions to be scaled from this drawing
Report all errors and omissions to the Architect
Dimensions to be checked on site before fabrication

The 1249 Regeneration Partnership LLP

CZWG
17 Bowling Green Lane
London EC1R 0QB
Tel 020 7253 2523
Fax 020 7250 0594
www.czwg.com

HolderMathias
50 Conduit Street
London W1S 2YT
Tel 020 7287 0735
Fax 020 7287 1175
www.holdermathias.com

Barnsley Markets
Barnsley
The 1249 Regeneration Partnership LLP

Title:	Job No:
Phase 1 Cheapside Demolition Works and Phase Boundary	1451 / 3158
DWG No:	Rev:
AL (98) 002	AC

Date:	Drawn:	Check:	Status:	Scale:
10/01/08	MJP	LB	Draft	1:500