KEY:-

Proposed area of removal of trees to accommodate plots:-

7 no tree's to be removed from G17-C2.
T62-C2 to be removed.
Parts of W60-B2 and G67-C2 to be pruned/trimmed back to accommodate retaining wall to Plot 235.
9 trees within W60-B2 to be removed to accommodate these works
(173m2) in total for all yellow areas.

2nd phase of Tree Protection Fencing to be agreed with Arboriculturist following approval of removal.

1:2 batter area for tree removal

Proposed area of removal of trees to accommodate a 1:2 batter for the road/visitor parking:-

328m2 of tree's saved using 1:2 over 1:3

T41-C2 & T42-C2 to be removed to allow batter.

1:2 batter area

48no (411.9m2) of tree's within W60-B2 to be removed to allow batter.

1:2 batter (1.5m working area)

2nd phase of Tree Protection Fencing to be agreed with Arboriculturist following approval of removal.

Red hatching denotes working area required to form batter.

Red = 1.5m working area - additional 138.82m2 of removal required. The 411.9m2 is included for this calc.

Proposed area of removal of trees to accommodate woodland path:-

15no Trees within W60-B2 to be removed to accommodate woodland path.

Separate arb method statement required for Footpath within Woodland. See Arboricultural Method Statement_P02 for further information.

2nd phase of Tree Protection Fencing to be agreed with Arboriculturist following approval of removal.

To be read in conjunction with the following plans:-

Arboricultural Method Statement_P02
R-2678-MU Landscape Masterplan Mark Up
Woodland 3D Sketch of Steps

Green denotes Canopy extents.

BS 5837:2012 Root Protection Area

Tree Protection Fencing

Tree Protection Fencing to be removed as no longer required.

Proposed location of Tree Protection Fencing following tree removal.

82no trees to be removed in total.

Rev	Description	Drawn	Date
A	Tree count included for yellow hatching & 1:2 orange batter, along with working area for batter.	JB	24.01.24

miller homes
Miller Homes Ltd - Yorkshire
Lapwing House
Peel Avenue, Calder Park
Wakefield
West Yorkshire, WF2 7UA

Telephone 0870 336 4600
Fax 0870 336 4602
www.millerhomes.co.uk

Project Title
Lundhill Road
Wombwell
Barnsley

Drawing Title
Additional Tree Removal
S73 Application
1:2 Batter

Scale	Drawn By	Checked By	Authorised By
1:500	JB		
	Date 19.01.24	Date	Date

Job No.	Drawing No.	Revision
811174	TR-73(1:2)	A

Original Sheet Size A0