SHAW LANE

OUTLINE DELIVERY PROGRAMME

Vistry Group

MONTH

	PHASE / SPLIT		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39
•	START ON SITE (TBC)																																								
1	MUCK SHIFT / ENABLING / ATTENUATION BASINS																																								
2	MAIN SPINE ROAD																																								
3	MAIN COMPOUND AREA																																								
4	REMAINING ROADS & SEWERS																																								
•	**PARCEL 1 - SHOW/SALES AREA**	5																																							
5	SUBSTRUCTURES - 19-23	OMS																																							
6	FRAME CALL OFF PERIOD (18 WK)																																								
7	FRAMES & SUPERSTRUCTURES - 19-23	OMS																																							
8	INTERNALS / EXTERNALS - 19-23	OMS												5																											
	LANDSCAPED / POS AREA																																								
•	**PARCEL 2**	16																																							
9	SUBSTRUCTURES - 24-29	OMS																																							
10	SUBSTRUCTURES - 71-80	AFF																																							
11	FRAME CALL OFF PERIOD (18 WK)																																								
12	FRAMES & SUPERSTRUCTURES - 24-29	OMS																																							
13	FRAMES & SUPERSTRUCTURES - 71-80	AFF																																							
14	INTERNALS / EXTERNALS - 24-29	OMS														6																									
15	INTERNALS / EXTERNALS - 71-80	AFF															6	4																							
	LANDSCAPED / POS AREA																																								
•	**PARCEL 3**	18																																							
16	SUBSTRUCTURES - 1-18	OMS																																							
17	FRAME CALL OFF PERIOD (18 WK)																																								
18	FRAMES & SUPERSTRUCTURES - 1-18	OMS																																							
19	INTERNALS / EXTERNALS - 1-18	OMS																2	4	4	4	4																			
	LANDSCAPED / POS AREA																																								
•	**PARCEL 4**	29																																							
20	SUBSTRUCTURES - 30-41, 54-70	AFF																																							
21	FRAME CALL OFF PERIOD (18 WK)																																								
22	FRAMES & SUPERSTRUCTURES - 30-41, 54-70	AFF																																							
23	INTERNALS / EXTERNALS - 30-41, 54-70	AFF																		4	4	4	8	9																	
	LANDSCAPED / POS AREA																																								
•	**PARCEL 5 - 2 STOREY APT BLOCK**	26																																							
24	SUBSTRUCTURES - 189-214	AFF																																							
25	SUPERSTRUCTURE - 189-215	AFF																																							
26	INTERNALS / EXTERNALS - 189-214	AFF																																				26			
	LANDSCAPED / POS AREA																																								
•	**PARCEL 6**	13																																							
27	SUBSTRUCTURES - 176-188	OMS																																							
28	FRAME CALL OFF PERIOD (18 WK)																																								
29	FRAMES & SUPERSTRUCTURES - 176-188	OMS																																							
30	INTERNALS / EXTERNALS - 176-188	OMS																							3	5	5														
	LANDSCAPED / POS AREA																																								
•	**PARCEL 7**	24																																							
31	SUBSTRUCTURES - 81-89, 151-160	AFF																																							
32	FRAME CALL OFF PERIOD (18 WK)																																								
33	FRAMES & SUPERSTRUCTURES - 30-41, 54-70	AFF																																							
34	INTERNALS / EXTERNALS - 30-41, 54-70	AFF																									4	10	10												
	LANDSCAPED / POS AREA																																								
•	**PARCEL 8**	17																																							
35	SUBSTRUCTURES - 90-99, 139-155	OMS																																							
36	FRAME CALL OFF PERIOD (18 WK)																																								
37	FRAMES & SUPERSTRUCTURES - 90-99, 139-155	OMS																																							
38	INTERNALS / EXTERNALS - 90-99, 139-155	OMS																																							
	LANDSCAPED / POS AREA																																								
•	**PARCEL 9**	15																																							
39	SUBSTRUCTURES - 161-175	OMS																																							
40	FRAME CALL OFF PERIOD (18 WK)																																								
41	FRAMES & SUPERSTRUCTURES - 161-175	OMS																																							
42	INTERNALS / EXTERNALS - 161-175	OMS																																							
	LANDSCAPED / POS AREA																																								
•	**PARCEL 10**	39																																							
43	SUBSTRUCTURES - 104-105, 120-138	OMS																																							
44	SUBSTRUCTURES - 100-103, 106-119	AFF																																							
45	FRAME CALL OFF PERIOD (18 WK)																																								
46	FRAMES & SUPERSTRUCTURES - 104-105, 120-138	OMS																																							
47	FRAMES & SUPERSTRUCTURES - 100-103, 106-119	AFF																																							
48	INTERNALS / EXTERNALS - 104-105, 120-138	OMS																																	2	10	9				
49	INTERNALS / EXTERNALS - 100-103, 106-119	AFF																																10	8						
	LANDSCAPED / POS AREA																																								
•	**PARCEL 11**	12																																							
50	SUBSTRUCTURES - 42-53	OMS																																							
51	FRAME CALL OFF PERIOD (18 WK)																																								
52	FRAMES & SUPERSTRUCTURES - 42-53	OMS																																							
53	INTERNALS / EXTERNALS - 42-53	OMS																																			6	6			
	LANDSCAPED / POS AREA																																								
•	**CONTRACT COMPLETION**																																								
•	**COMPLETIONS IN MONTH**													5	0	6	6	6	4	8	8	8	8	9	3	5	5	4	10	10	9	8	10	15	10	10	15	32			
•	**ACCUMULATIVE COMPLETIONS**													5	5	11	17	23	27	35	43	51	59	68	71	76	81	85	95	105	114	122	132	147	157	167	182	214			